

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name McKinley
3. Address of Operator P. O. Box 68, Hobbs, NM 88240	9. Well No. 20
4. Location of Well UNIT LETTER <u>F</u> <u>1785</u> FEET FROM THE <u>North</u> LINE AND <u>1810</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>19-S</u> RANGE <u>38-E</u> RMPM.	10. Field and Pool, or Wildcat Bowers Seven Rivers
15. Elevation (Show whether DF, RT, GR, etc.) 3621.1	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in rig (Cactus #60) and spudded a 12-1/4" hole at 4:00 p.m. 11-29-81. Drilled to TD of 402'. Ran 402' of 9-5/8 32.3#/ft. H-40 casing. Cemented with 250 sack of Class C neat cement. Circulated 15 sacks. Plugged down at 2:45 a.m. 11-30-81. WOC 18 hrs. Tested to 1000 PSI for 30 min, tested OK. Reduced hole to 8-3/4" and resumed drilling. Drilled to TD of 3402'. Ran 3402' of 7" 23#/ft K-55 casing. Cemented with 700 sacks light with 10 lbs salt/sack and 200 sacks Class C neat. Circulated 106 sacks. Plugged down 7:30 p.m. 12-6-81. WOC 18 hrs. Rig released 12:30 a.m. 12-7-81. Currently waiting on completion unit.

0+4-NMOCD, H 1-Hou 1-Susp 1-W. Stafford, Hou 1-DMF

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mark Juena TITLE Assist. Admin. Analyst DATE 12-9-81

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: