

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - L" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name Best Gas Com
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>G</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1780</u> FEET FROM THE <u>East</u> LINE, SECTION <u>23</u> TOWNSHIP <u>20-S</u> RANGE <u>35-E</u> NMPM.	10. Field and Pool, or wildcat Osudo West Morrow
11. Elevation (Show whether DF, RT, GR, etc.) 3675.5 GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to TD of 13570'. Ran in hole with drill pipe open ended. Spotted 10 barrels Pozmix A and 50 sacks class H cement at 13001'. WOC 12 hours. Tripped in hole. Tagged cement at 12783'. Drilled out cement to 12902' and circulated. Ran 5-1/2" S-95 19.8 lb/ft. liner set at 12870' with top of liner at 10994'. Cemented with 30 barrels POZ A preflush and 250 sacks class H cement with additives. WOC 18 hours. Ran bit and drill string. Tagged cement at 10184'. Drilled out cement to 10994' at top of liner. Rig released 1-18-83. Currently waiting on completion unit.

O+5-NMOCD,H 1-HOU 1-W. Stafford, HOU 1-DMF

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mark Freeman TITLE Assist. Admin. Analyst DATE 1-26-83

APPROVED BY EDDIE W. SEAY TITLE _____ DATE JAN 28 1983
CONDITIONS OF APPROVAL, IF ANY: