

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fine <input type="checkbox"/>	
5. State Oil & Gas Lease No. A-1212-1	
7. Unit Agreement Name	
8. Farm or Lease Name South Hobbs (GSA) Unit	
9. Well No. 147	
10. Field and Pool, or Wildcat Hobbs GSA	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.

1.  OIL WELL  GAS WELL  OTHER

2. Name of Operator  
Amoco Production Company

3. Address of Operator  
P. O. Box 68, Hobbs, New Mexico 88240

4. Location of Well  
UNIT LETTER C 70 FEET FROM THE North LINE AND 2570 FEET FROM  
THE West LINE, SECTION 9 TOWNSHIP 19-S RANGE 38-E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)  
3601.8' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK

TEMPORARILY ABANDON

PULL OR ALTER CASING

OTHER

PLUG AND ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIAL WORK

COMMENCE DRILLING OPNS.

CASING TEST AND CEMENT JOB

OTHER

ALTERING CASING

PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

The subject well was spud 8:00 am, 10-15-83, and drilled to a total depth of 40'. Set 14" conductor pipe at 40' and cemented with 3 yards of Redi-Mix. Moved in and rigged up Cactus Rig #68. Began continuous drilling operations 10-17-83 with a 12-1/4" bit. Drilled to a total depth of 1529'. On 10-18-83, ran 8-5/8" 24# J-55 casing and set at 1529'. Cemented with 875 sx class C with 1% CaCl. Circulated out 83 sx of cement. WOC 18 hrs. Pressure tested casing 800 psi for 30 min. Held OK. Reduced bit to 7-7/8" and resumed drilling.

O+4-NMOCD,H 1-HOU, R. E. Ogden, Rm 21.150 1-F. J.Nash, HOU Rm 4.206 1-CMH 1-Texaco  
1-Shell 1-Sun 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herking

TITLE Administrative Analyst

DATE 10-20-83

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT I SUPERVISOR

APPROVED BY \_\_\_\_\_

TITLE \_\_\_\_\_

DATE OCT 25 1983

CONDITIONS OF APPROVAL, IF ANY: