

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form O-103  
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.B.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Free <input type="checkbox"/>
5. State Oil & Gas Lease No.	
A-1212-1	
7. Unit Agreement Name	
8. Farm or Lease Name	
South Hobbs (GSA) Unit	
9. Well No.	
152	
10. Field and Pool, or Wildcat	
Hobbs GSA	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL FORM O-101 FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER- Injection Well
2. Name of Operator		
Amoco Production Company		
3. Address of Operator		
P. O. Box 68, Hobbs, New Mexico 88240		
4. Location of Well		
UNIT LETTER A 623 FEET FROM THE North LINE AND 632 FEET FROM THE East LINE, SECTION 9 TOWNSHIP 19-S RANGE 38-E NMPM.		

15. Elevation (Show whether DF, RT, GR, etc.)
3609.6' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a total depth of 4306'. On 11-9-83, ran 5-1/2" 15# J-55 casing and set at 4302'. Cemented first stage with 600 sx class C neat and 550 sx class C cement. Opened DV tool at 1419' and circulated 85 sx of cement. Cemented second stage with 230 sx class C neat. Circulated out 15 sx of cement. Rig released 4:30 am, 11-9-83. Drill out and pressure test will be performed by completion unit.

O+5-NMOCD, H 1-R.E.Ogden, HOU Rm. 21.150 1-F.J. Nash, HOU Rm. 4.206 1-CMH 1-Texaco 1-Shell 1-Sun 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Serrano TITLE Administrative Analyst DATE 11-14-83

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT 1 SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE NOV 18 1983

CONDITIONS OF APPROVAL, IF ANY: