

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

C.I.L CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEPTH OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

5a. Indicate Type of Lease
State Fine

5. State Oil & Gas Lease No.
A-1212-1

7. Unit Agreement Name

8. Name of Lease Name
South Hobbs(GSA) Unit

9. Well No.
153

10. Field and Pool, or Wildcat
Hobbs GSA

12. County
Lea

1. OIL WELL GAS WELL OTHER

2. Name of Operator
Amoco Production Company

3. Address of Operator
P. O. Box 68, Hobbs, New Mexico 88240

4. Location of Well
UNIT LETTER C 1105 FEET FROM THE North LINE AND 1485 FEET FROM
THE West LINE, SECTION 9 TOWNSHIP 19-S RANGE 38-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3598.1' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING CONS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a total depth of 4300'. On 9-29-83, ran 5-1/2" 15.5# K-55 casing and set at 4300' with DV tool at 3371'. Preflushed with 50 bbl POZ Mix. Cemented first stage with 350 sx class H cement with 5#/sx salt. Opened DV tool and circulated out 48 sx of cement. Cemented second stage with 1250 sx class H neat and circulated 190 sx of cement. Rig released 4:00 am, 9-30-83. Drill out and pressure test of casing will be performed by completion unit.

0+5-NMOCD,H 1-HOU, R. E. Ogden, Rm 21.150 1-F. J.Nash, HOU Rm 4.206 1-CMH 1-Texaco
1-Shell 1-Sun 1-Petro Lewis

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring TITLE Administrative Analyst DATE 9-30-83

APPROVED BY ORIGINAL SIGNED BY JERRY SEXTON DISTRICT SUPERVISOR TITLE _____ DATE OCT 5 1983

CONDITIONS OF APPROVAL, IF ANY: