

Pertinent Data

Well: SHU PW 204
Flac No: 80884201
Field: SOUTH HOBBS /GRAYBURG-SAN AND/
Brief Date: 09/26/96

Workover Category: Flex

Radius of Exposure: 0' (500 ppm) & 0' (100 ppm);
Based on 0 mol % H₂S

Engineer: David French
Home Phone: (713) 957-4892
SOCON: 321-4237
UserID: zdlf19
Mail Code: 17.130

Secretary: Cyndy Wright
SOCON: 321-7552

Work Objective: E - Change Status...PxA,TxA,convert, recomplete, return to prod. from
TXA
Symptoms: 36 - Marginal/Unprofitable well (verylow rate &/or offset oilcut)

Major Code: O - Other
Minor Codes:

Economics

Estimated Cost: \$ 12,000 (Gross)

General Comments

Production is not economic and well is currently shut-in. Final approval pending partner and NMOCD approval is pending. Salvage value of equipment estimated at \$3,000.

Procedure

Abandonment Procedure

*** Verify original completion cement job placed sufficient cement behind production casing.

- 1) MIRUSU. (Notify NMOCD 24 hours prior to job)
- 2) RIH w/ Wkstring. Set CIBP at 3940'.
- 3) Cap CIBP w/ 25 sks class "C". Load hole w/ 9.5# brine.
- 4) Spot class C cmt plug 1550-1666'.
- 5) Cap x 10 sks class C cmt at surface.
- 6) Install PXA marker/cut off wellhead.

Engineer: Dave French (713) 366-4237