

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
A-1212-1

7. Unit Agreement Name

8. Farm or Lease Name

South Hobbs (GSA) Unit

9. Well No.

204

10. Field and Pool, or Wildcat

Hobbs GSA

12. County

Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL ☒ WELL GAS ☐ WELL OTHER ☐

2. Name of Operator

AMOCO PRODUCTION COMPANY

3. Address of Operator

P. O. BOX 68 HOBBS, NEW MEXICO 88240

4. Location of Well

UNIT LETTER M 330 FEET FROM THE South LINE AND 330 FEET FROM

THE West LINE, SECTION 5 TOWNSHIP 19-S RANGE 38-E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)

3612.5' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☐

OTHER Completion Work ☒

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 12-26-85. RIH with bit and cleaned out cement to 4145'. Pressure test casing 1500 psi for 30 mins - ok. Perforated 4040'-4130' with 4 JSDF. RIH w/ API Packer and acidize in 4' intervals from 4128'-4040' with 100 gals 15% NE HCl acid per setting. Plug back with sand to 4110'. RIH w/ packer and set at 3945'. Fractured with 5500 gals HPG gel and 3300# sand. Circulated out sand from 3950'-4132'. Swab tested. RIH w/ 2 3/8" production tubing, rods & pump. Tubing landed 4025'. MOSU 1-6-86. Preparing to pump test.

0+5 NMOCD-H1-JRB 1-FJN 1-CMH 1-Sun 1-Shell 1-Arco

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Herring

TITLE ADMINISTRATIVE ANALYST (SG)

DATE 1-8-86

APPROVED BY Eddie W. Seay
Oil & Gas Inspector

TITLE _____

DATE JAN 10 1986

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
JAN 9 - 1986
O.C.D.
HOBBY OFFICE