

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.  
A-1212-1

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name <u>South Hobbs (GSA) Unit</u>
3. Address of Operator P. O. BOX 68 HOBBS, NEW MEXICO 88240	9. Well No. <u>203</u>
4. Location of Well UNIT LETTER <u>L</u> <u>1568</u> FEET FROM THE <u>South</u> LINE AND <u>248</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>19-S</u> RANGE <u>38-E</u> NMPM.	10. Field and Pool, or Wildcat <u>Hobbs GSA</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>3615.5' GL</u>	12. County <u>Lea</u>

10. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled with a 7 7/8" bit to a TD of 4094'. Ran 5 1/2", 15.5#, K-55 casing and set at 4,094'. Cemented with 350SX Class A Lead cement and tailed in with 600SX Class A cement with 1% CaCl<sub>2</sub>. Circulated 170SX of cement. Rig released 11:00 pm, 12-12-85. No further report until NICE.

0+5 NMOC-D-1-JRB 1-FJN 1-CMH 1-Skell 1-ARCO 1-Sun

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles M. Serrano TITLE ADMINISTRATIVE ANALYST (SG) DATE 12/13/85

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT SUPERVISOR

APPROVED AN TITLE \_\_\_\_\_ DATE DEC 17 1985

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
DEC 16 1985  
O.C.D.  
HOBBS OFFICE