

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.  
30-025- 31420

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

South Hobbs (GSA) Unit

1. Type of Well:

OIL  
WELL ☐

GAS  
WELL ☐

OTHER ☐ Injector

2. Name of Operator

Amoco Production Company

8. Well No.

229

3. Address of Operator

P. O. Box 3092, Houston, TX 77253

9. Pool name or Wildcat

Hobbs Grayburg - San Andres

4. Well Location

Unit Letter C : 1088 Feet From The North Line and 1977 Feet From The West Line

Section 4 Township 19-S Range 38-E NMPM Lea County

10. Elevation (Show whether DP, RKB, RT, GR, etc.)

3618.9' GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Perf & Acidize ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Rig up 12/2/91

Tagged cmt at 2831'. Drilled cmt 2831'-4182'. Drilled float collars 4182-84'.  
Circulated clean. Displaced hole w/10 lb brine water. Pressure tested to  
1000 psi for 30 min - test OK.

Ran 4" csg gun X perforated intervals 4068-84'; 4108-34'; 4143-83'; 4245-61'.

Ran 5-1/2" Guiberson PPI pkr at 2' spacing & 2-3/8" tbg. Acidized perfs 4068-4261'  
w/10,350 gals 20% NE HCL. Flushed w/100 bbls water. POH & load 2-3/8" tbg  
& 5-1/2" pkr. Pressure tested csg to 500 psi for 30 min. - test OK.

Rig released 12/11/91.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Kim A. Colvin

TITLE Asst. Admin. Analyst

DATE 1/23/92

713/

TYPE OR PRINT NAME

Kim. A. Colvin

TELEPHONE NO. 596-7686

(This space for State Use)

ORIGINAL SIGNED BY JESSY GONZALEZ  
DISTRICT I SUPERVISOR

JAN 28 '92

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: