

CON'T - WP BYRD GAS COM #2 - PAGE 2

TANK. PRESSURE DECRSD TO 60 PSI. CHAPARRAL SVC. MIRU & PUMPED 20 BBLS. OF 2%KCL WTR MIXED W/ HALLIBURTON LO-SURF DWN CASING. KILLED WELL. TOH W/PROD. TBG. TIH W/5-1/2" X 2-7/8" BAKER MODEL AD-1 PKR ON 82 JTS OF 2-7/8" OD TBG & CI. FLOWING TO SALES. OPENED WELL TO PIT. WELL FLOWED APPROX. 2 BBLS. OF FLUID TO PIT. CHAPARRAL SVC. MIRU & PUMPED 20 BBS. OF 2%KCL WATER MIXED W/HALLIBURTON LO-SURF. KILLED WELL. TOH W/TBG & PKR. TIH W/5-1/2"X2-7/8" BAKER RBP. SET RBP @ 2300'. REMOVED BOP & 6"X920' FRAC VALVE. INSTALLED 6"X900' CASING SPOOL W/2-3" S.O. BOP & TBG STRIPPER. TOH W/RBP. TIH W/80 JTS OF 2-7/8" TBG & 5-1/2"X2-7/8" BAKER AD 1 PKR. SET PKR @2425'. REMOVED BOP STACK. INSTALLED WELLHEAD & CI. OPEN WELL TO TEST TANK; CITP 575 PSI. FLOWED 0 BO & 50 BW TO TEST TANK IN 2HRS. FLOWING TBG PRESS. DECREASED FR. 575 PSI TO 130 PSI. RDMO PULLING UNIT. FLOWING TO TEST TANK. FLOWED 14 BTF. FLOWING TO SALES. SCHLUMBERGER SVC. MIRU. RAN PRODUCTION LOG ACROSS EUMONT ZONE PERFORATED INTERVAL. TOH & RD. RESUMED FLOWING TO SALES. WELL FLOWED 351 MCFPD. TBG PRESS. 18 PSI. MIRU DAWSON WELL SVC. BLOW DNW GAS PRESS. PUMP 25 BBLS. 2%KCL W/LO-SUF 300 CHEM. INSTALL BOP. RELAESE PKR & TOH W/2-7/8" TBG, 5-1/2"X2-7/8" AD-1 PKR. TIH W/SN, 2-7/8" TBG TO 2919'. REMOVE BOP & LAND TBG. NIPPLE UP WELL HEAD. SHOOT FLUID LEVEL 2550' FR. SURFACE. MADE 3 SWAB RUNS. RCVD 20 BBLS. WTR & OIL. 250# CASING PRESS. & 10# TBG PRESS. LEFT OPEN DOWN FLOWLINE. SHOOT FLUID LEVEL @ 2750'. CASING PRESSURE 100#. TBG PRESSURE 35#. RDMO DAWSON WELL SVC. CLEANED LOCATION. FLOWING. WELL FLOWED 366 MCFPD. TBG PRESSURE 15 PSI, CASING PRESSURE 85 PSI.