

FORM C-103
MCGRAIL ST. #3
PAGE 2 OF 2
9-13-94

PRESET 14" CONDUCTOR @ 40' & CMT'D TO SURF W/ REDI-MIX. MIRU NORTON #4, SPUD 8-3/4" HOLE @ 2000 HRS 8-20-94. DRLD TO 1200'. RAN 28 JTS 7", 26#, K-55, STC CSG TO 1200'. TX PATTERN SHOE @ 1198', INSERT FLOAT @ 1157'. CMT'D W/ 115 SX "C" LITE W/ 2% CACL₂, 1/4 PPS CELLOFLAKE (12.7#, 1.86 Y). TAILED IN W/ 150 SX CLASS "C" W/ 2% CACL₂ (14.8#, 1.34 Y). BUMPED PLUG, CIRC'D 55 SX TO SURFACE. PLUG DN @ 1930 HRS 8-21-94. WOC. CUT 7" & N/U 11" 3M DUAL RAM BOP'S ANNULAR & CHOKE MANIFOLD. TESTED RAMS, MANIFOLD & LINES TO 300/3000#. TIH W/ 6-1/8" BIT & TAGGED CMT @ 1120'. TOTAL WOC - 28 HRS. DRLD CMT & FC TO 1170', TESTED CSG TO 1500#. DRLD CMT TO 1190', TESTED CSG TO 1500#. DRLD 6-1/8" HOLE TO 3850'. TD @ 1830 HRS 8-27-94. LOGGED WELL AS FOLLOWS: DLL/MSFL/GR/CAL 3850-1200'; LDT/CNL/GR 3830-1200'. RAN 90 JTS 4-1/2", 10.5#, K-55, LTC CSG TO 3830'. FLOAT SHOE @ 3848', FLOAT COLLAR @ 3806'. CMT'D CSG W/ 370 SX CLASS "C" LITE W/ 6% GEL, 5 PPS NAFL (12.5#, 2.01 Y). TAILED IN W/ 140 SX CLASS "C" W/ .6% CF-20, 2.5 PPS NAFL (14.9#, 1.32 Y). DID NOT BUMP PLUG, FLOATS HELD, CIRC'D 17 SX CMT TO SURF. PLUG DN @ 1930 HRS 8-28-94. CUT CSG, NU TBG HEAD & RELEASED RIG @ 0045 HRS 8-29-94.