



CEMENTING REPORT

File No.: _____

Report Date: _____

Operator: TEXACO DRUG. Requested By: _____Lease No: SAUNDERS STATE "K" GAS COM #3 Service Point: HNMLocation: LEA NM. Type of Job: SURFACE

Test Conditions:

Depth: 450 ft.. Temp Grad _____ BHST: 90 °F. BHCT: 85 °F

Properties:	Density (ppg)	Yield (cu ft/sk)	Mix Water (gal/sk)	Total Liquid (gal/sk)	Water Source	Cement Source
System No. 1	<u>14.8</u>	<u>1.32</u>	<u>6.32</u>	<u>6.32</u>	<u>LOC</u>	<u>C</u>
System No. 2	_____	_____	_____	_____	_____	_____
System No. 3	_____	_____	_____	_____	_____	_____
System No. 4	_____	_____	_____	_____	_____	_____

Cement System Compositions:

System No. 1 CLASS C + 2% S1

System No. 2 _____

System No. 3 _____

System No. 4 _____

Thickening Time Results

Rheology Results

SYSTEM	HR:MIN	BC	300	200	100	50	30	8	3	PV or n'	Ty or K	REHOLOGY MODEL	I.O.D.
No. 1	<u>2:00</u>	<u>70</u>	<u>37</u>	<u>32</u>	<u>27</u>	<u>22</u>	<u>20</u>	<u>16</u>	<u>14</u>				
No. 2	_____												
No. 3													
No. 4													

Compressive Strengths - psi

SYSTEM	TEMP.	6 HRS.	12 HRS.	24 HRS.
No. 1	<u>90 °F</u>	<u>610</u>	<u>1390</u>	<u>1875</u>
No. 1	°F			
No. 2	°F			
No. 2	°F			
No. 3	°F			
No. 3	°F			
No. 4	°F			
No. 4	°F			

FLUID LOSS

FREE WATER

SYSTEM	_____ °F, _____ psi	_____ °F
	mL/30 min	mL
No. 1		
No. 2		
No. 3		
No. 4		

Remarks: Previous Data

Chemist: _____