

MIRU Pride Well Svc., removed wellhead & installed BOP. TOH w/tbg. & pkr. recovering fish. TIH w/5-1/2" x 2-7/8" Baker Lok-set pkr. on 2-7/8" tbg. & set pkr. at 7210'. Displaced csg. annulus w/KCL water & pkr. fluid. Removed BOP & installed wellhead. Swabbed well. RDPU & cleaned location. Resumed flowing well to Monument Abo Storage Facility on 11-15-96.

Test of 11-17-96: Flowed 310 b.o., 0 b.w., & 270 MCFGPD in 24 hours on 11/64" choke.
Tbg. press 740 PSI & csg. press. 0 PSI.