

ME-TEX OIL & GAS, INC.
DAILY OPERATION ACTIVITY
J. W. Cooper #5

LOCATION: 604' FNL & 1,978' FEL.
Section 3, T20S - R37E,
Lea County, New Mexico

ELEVATION:G.L. - 3,564'

- 11-13-98** Move in & Rig Joe's W.S. Unit, Rig ABC reverse unit. Rec'd & rack 233 Jts. 2-3/8" Tbg. from Double "R" Pipe, dug pit & install anchors: bled gas off csg., install 8" B.O.P., R.I.H. with 7-7/8" drill bit, ten 4-3/4" drill collars on 2-3/8" Tbg. to 3,377', circulating hole with 10#/gal. brine wtr., pull up to inside 8-5/8" csg. to 1,347', S.D.F.N. & week end at 5:30 pm.
- 11/16/98** S.I.P. 0 psi., R.I.H. to 3,499' (104 Jts. 2-3/8" Tbg.) & clean out open hole bridges 3,700', 3,856' & 4,457'; tagged cmt. plug at 6,405' & drilled out hard cmt. to 6,495', well encountered oil & gas, flowed to dirt pit & P.O.H. back to inside 8-5/8" csg. 1,347', S.I. & S.D.F.N. @ 5:30 pm, prep continue clean out & run 5 1/2" csg. (Mud wt. 9.0#/gal., Cls. 156,000 P.P.M.)
- 11-17-98** S.I.T. psr. 125 psi., bled well down, R.I.H. & tag at 6,494', drill cmt. to 6,505', cleaned out to 7,640; displaced open hole with 620 bbls. 10#/gal. salt brine & killed well; pull 2-3/8" tbg. to 7,610' & installed 40 sxs. class "H" cmt. plug 7,610' to 7,510', pulled 10 stds. 2-3/8" tbg. & reversed tbg. to clear cmt., P.O.H. to inside 8-5/8" csg. to 1,347', S.I. & S.D.F.N. at 5:00 pm; prep. tag cmt. plug, P.O.H., rig down reverse equip. & rig to run 5 1/2" csg. Thursday.
- 11-18-98** S.I. psr. 0 psi, R.I.H. & tagged cmt. plug @ 7,503', P.O.H. laying down D.C.'s & bit, rig down & release reverse equip., change rams to 5 1/2" in B.O.P.; rec'd & racked 209 Jts. 5 1/2", 15 1/2 - 17#/ft. production csg. from Double "R" Pipe, rig W.S.U. to run csg., S.I. & S.D.F.N. @ 5:00 pm, prep run & cement 5 1/2" csg.