

District I 1625 N French Dr., Hobbs, NM 88240

District II 811 South First, Artesia, NM 88210

District III 1000 Rio Brazos Rd., Aztec, NM 87410

District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505

OIL CONSERVATION DIVISION 1220 South St. Francis Dr. Santa Fe, NM 87505

WELL API NO. 30-025-35371

5. Indicate Type of Lease STATE [] FEE [X]

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

7. Lease Name or Unit Agreement Name: Liberty 4 Com

1. Type of Well: Oil Well [] Gas Well [X] Other

8. Well No. 1

2. Name of Operator Read & Stevens, Inc.

9. Pool name or Wildcat Wildcat Ellenburger

3. Address of Operator P. O. Box 1518 Roswell, NM 88202

4. Well Location Unit Letter L, 1800 feet from the South line and 330 feet from the West line. Section 4 Township 20S Range 36E NMPM County Lea

10. Elevation (Show whether DR, RKB, RT, GR, etc.) 3,629' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data. NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK [] PLUG AND ABANDON [] TEMPORARILY ABANDON [] CHANGE PLANS [] PULL OR ALTER CASING [] MULTIPLE COMPLETION [] OTHER: [] SUBSEQUENT REPORT OF: REMEDIAL WORK [] ALTERING CASING [] COMMENCE DRILLING OPNS. [X] PLUG AND ABANDONMENT [] CASING TEST AND CEMENT JOB [X] OTHER: []

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

- 04/26/01 Miru Patterson rig #46. spud wel @ 10:00 AM 4-26-01.
04/27/01 Drill 26" hole to 410' TD. Run 20" 94# x 56 to 410'. Cmt w/ 470 sx Halco Lite Premium Plus, tail w/ 250 sx Premium Plus, circ cmt to surf. WOC 8 hrs, continue drlg operations.
05/20/01 Drill 17 1/2" hole to 4,636' TD. Ran 13 3/8" 72# HCP-110 Buttress csg (bottom) and 13 3/8" 68# N-80 Buttress csg set @ 4,636'. Cmt w/ 900 sx Lead Interfill C w/ additives followed w/ 1,350 sx Interfill Neat, tail in w/ 250 sx Premium Plus w/ 1% CaCl, displace w/ fresh water. Circ cmt to surface. Bump plug, check float-OK. WOC 8 hrs, continue drlg operations.
06/11/01 Drill 12 1/2" hole to 9,510' TD. Ran 9 5/8" 43.5# S95/P110 8 RD LTC csg, set @ 9,510'. Cmt first stage w/ 500 sx Interfill H, 25# flocele, 5# gilsonite, tail w/ 200 sx Premium 50/50 Poz, 5# salt, 4% Halad 322, circ 159 sx cmt to surface, cmt second stage w/ 400 sx of Interfill C, .25 pps flocele, 400 sx Interfill C, tail in w/ 150 sx Premium, set slip, install wellhead, test to 3000 psi-OK.
07/21/01 Drill 8 1/2" hole to 13,630' TD. Ran 7" liner, set @ 13,595', TOL @ 9,183'. Cmt upper part of liner w/ 420 sx Super H plus additives. Cmt lower part of liner w/ 300 sx Super H plus additives. Lay down DP, clean pit. Rig released @ 10:00 AM 7-24-01.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Operations Manager DATE 9-20-01
Type or print name John C. Maxey, Jr. Telephone No. 505/622-3770
(This space for State use)

APPROVED BY [Signature] TITLE DATE
Conditions of approval, if any:

Handwritten initials 'CS' in the bottom left corner.