

- k) Repeat slick water pad and frac stage
  - l) Displace w/calculated volume plus 5 bbls using slick water
  - m) Maintain an injection rate of 29 BPM @ an expected surface pressure of 2800 psi
8. Pull RTTS and 2 1/2 W.O. tubing and drill out bridge plug.
  9. Run production tubing and rods and put well back on production

RECEIVED

JAN 2 1975

MINCO INDUSTRIES CO

OKLAHOMA

**RECEIVED**

**JAN 21 1972**

**OIL CONSERVATION COMM.  
HOBBS, N. M.**