

HEADERS OFFICE  
 Form O.C. 103  
 (Revised 3-55)  
 1959 APR 14 PM 3:44

NEW MEXICO OIL CONSERVATION COMMISSION  
 MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation Box 2167 - Hobbs, New Mexico  
 (Address)

LEASE W. A. Ramsay "A" WELL NO. 38 UNIT L S 34 T 21s R 36s  
 DATE WORK PERFORMED 4-9- thru 4-10-58 POOL South Eunice

This is a Report of: (Check appropriate block)  Results of Test of Casing Shut-off  
 Beginning Drilling Operations  Remedial Work  
 Plugging  Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 93 Joints (3891') 5-1/2" OD 14# Grade J-55 SS Casing. Set and cemented at 3900' with 950 sacks 4% Gel Inscr cement. Plug at 3858'. Maximum pressure 1200#. Job completed at 7:00 PM 4-8-58.

After waiting over 30 hours, tested 5-1/2" casing with 1,000# for 30 minutes. No drop in pressure. Drilled cement plug 3858-3898' and tested with 1,000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
 Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
 Perf Interval (s) \_\_\_\_\_  
 Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. J. Fischer  
 Title \_\_\_\_\_  
 Date \_\_\_\_\_

Name E. J. Fisher  
 Position Area Production Superintendent  
 Company Gulf Oil Corporation