



# Amoco Production Company

ENGINEERING CHART

SHEET NO. \_\_\_\_\_ OF \_\_\_\_\_

FILE \_\_\_\_\_

APPN \_\_\_\_\_

DATE 11/2/82

BY MSU

SUBJECT \_\_\_\_\_

SUPPLEMENTAL WORKOVER BRIEF

DATE: NOVEMBER 2, 1982

WELL: McQUATTERS NO. 4

UNIT A, SEC. 11, T-21-S, R-36-E

HARDY BLINEBRY - DRINKARD DUAL

LEA COUNTY, NEW MEXICO

PURPOSE: TO DISCONTINUE MILLING OPERATIONS AND RIH W/ TBG, PUMP AND RODS TO PUMP TEST BLINEBRY.

PROCEDURE:

- (1) DISCONTINUE MILLING OPERATIONS ON FISH AT 6441'.
- (2) RIH W/ 2 $\frac{3}{8}$ " TBG. W/ API SEATING NIPPLE ON BOTTOM. LAND TBG. @ Approx 6330' (BOTTOM PERF @ 6308')
- (3) RIH W/ RODS AND PUMP AS PER ATTACHED DESIGN.
- (4) PUMP TEST BLINEBRY TO EVALUATE PRODUCTIVITY.
- (5) RD. MOSU.

CHARGE TO: McQUATTERS NO. 4 (REPAIR WELL EXP.)

S. J. OKERSON

APPROVALS

NMOCD APPROVAL REC'D \_\_\_\_\_

DISTRICT FOREMAN  
SECTION LEADER

11/2/82