



(SUBMIT IN TRIPLICATE)

 UNITED STATES
 DEPARTMENT OF THE INTERIOR
 GEOLOGICAL SURVEY

 Land Office Las Cruces
 Lease No. 004428
 Unit Elliott P-1

AUG 1 1961

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

AUG 1, 1961

 Well No. 2 is located 60 ft. from [N] line and 100 ft from [E] line of sec. 1
NE 1/4, NE 1/4 Sec. 15 22-5 7-1 11-1
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Paddock 100 New Mexico
 (Field) (County or Subdivision) (State or Territory)
The elevation of the derrick floor above sea level is 5277 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. Rigged up pulling unit, pulled rods (2 1/4 lbs.) 20 tubing.
2. Ran 164 fts. 3" tbg. with packer set at 101'.
3. GOT w/15,000 gals. refined oil, 15,000 sand, 500 Alomite. AIR = 15 BPM. Max. press. 6800', Min. press. 4100', ISDP = 2600', 10 min. SIP = 2100'.
4. Ran Gamma Ray-Neutron log from 400-481'.
5. Perforated 5063-5076', 5081, 5092, 5101 and 5106' w/single entry Perf. (.410" diam).
6. Set retrievable bridge plug at 5115' and ran 20 tubing w/packer set at 5115'.
7. Acidized w/750 gal. and 10-11 w/cement and GOT w/15,000 gal. lease oil and 15,000' sand with 250' Alomite. AIR = 15 BPM, Max. press. 6600', Min. 5200' ISDP = 2600', 10 min. SIP = 2100'.
8. Pulled 3" tubing, packer and bridge plug.

(SEE NEW MEX. STATE)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Texas Pacific Coal and Oil CompanyAddress P. O. Box 1069El Paso, New MexicoBy [Signature]Title Geological Engineer

9. Leaked out w/sand and 112-115'.
10. Ran 164 Jts. (110') at 112' w/11.4. set at 112'.
11. Placed well on production.