Cont. from Page 1:

of 5½" & 7" csg but no cement. Pumped plug to 1200' RD Halliburton

- 13. TIH w/ 4 3/4" bit. Drilled cement from 946' to 1250' & fell thru. Pressured up on csg. Had leak off thru perf @ 1230'. TOH w/ bit. TIH w/ PKR & set above perf @ 1230'. Spotted 1 Bb1 acid @ 1230' & pumped in 500 gals 15% NE-FE acid. TOH w/ PKR.
- 14. RU Halliburton & pumped in 130 SX Class "C" w/ 2% CaCL. Circ cement RD Halliburton.
- 15. TIH w/ bit & drilled cement from 566' to 1260' & fell thru. Pressured up on csg to 600#. Held O.K. Drilled out cement from 3114' to 3442'. Lynes PKR had slid down hole & over to one side. TOH w/ bit.
- 16. TIH w/ flat bottom mill & wash pipe (l jt) & milled on PKR from 3442' to 3451'. Plugged washpipe w/ cuttings. TOH. TIH w/ cutrite shoe & milled from 3451' to @ 3452' & fell thru to @ 3541'. TOH w/ cutrite shoe laying down DC.
- 17. TIH w/ SN on 2 7/8" tbg & set @ 3528'. Ran pump & rods POP @ 3:00 P.M. 7-20-85.