

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPI
(Other instructions
verse side)

TE
re

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A. H. Blinbry NCT-1

9. WELL NO.

27

10. FIELD AND POOL, OR WILDCAT

See below

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 28, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

Well located 1650' from the West Line, and 1980' from the
South Line, Section 28, T-22-S, R-38-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3379' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

<input checked="" type="checkbox"/>

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 7300'
1394' of 8 5/8" O. D. Casing Cemented at 1405'

TUBB ZONE: Ran 7288' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 7298', Plug at 7288'.

DRINKARD ZONE: Ran 7290' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 7300', Plug at 7291'.

500 gals acetic acid down each string with plugs. Cemented with 560 Sx. Trinity Lite Wate with FRA, and 500 Sx. Class "C" 4% gel. Tested above strings of 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 12:15 P. M. to 12:45 P. M. July 28, 1965. Tested O. K. Job complete 12:45 P. M. July 28, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

J. E. Jordan

TITLE

Field Foreman

(This space for Federal or State office use)

DATE July 28, 1965

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE