

8/27/99

Pmp plug #4, 50 sx, 10,535-10,270'. LD 64 jts + 5 stds, inst rot head. Pmp plug #5, 50 sx, 8519-8255'. LD 70 jts. RD LD machine. POH 67 stds. RU Apollo & jet cut 7" csg 6260'. ND BOPs, pull C-sec, inst spool. PU csg w/spear. NU BOPs. RD lifts & RU csg crew. LD 7" csg.

8/28/99

LD 7" csg, 142 jts + 2 pcs 6286.63. RD csg crew. TIH 67 stds to 6350'. RU LD mach & load hole. Pmp plug #6, 75 sx, 6350-6116'. LD 39 jts. Plug #7, 100 sx, 5111-4835'. Pull 20 stds & WOC. TIH, tag cmt 4950'. Brk kelly. LD 90 jts, pmp plug #8, 50 sx, 2262-2112'. LD 48 jts to pmp plug #9, 50 sx, 750-609'. LD DP. Change BOP rams. RD LD machine.

8/29/99

ND BOPs, CO rams, rot head, sep & choke manif. Jackhammer concrete from base plate, cut 13-3/8" & 9-5/8" csg. Install plug #10, 10 sx, 20' to surf. Weld plate in 13-3/8" csg & install dry hole marker. Release rig @ 2pm, 8/29/99. This well is Plugged & Abandoned. Final report.

51

A