

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Continental Oil Company		Address Box 68, Eunice, New Mexico				
Lease Bradley 13	Well No. 1	Unit Letter P	Section 13	Township 25-N	Range 33-E	
Date Work Performed 1-30-61	Pool Bradley Delaware			County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Set 4 1/2" casing at 5375' w/150 sacks cement. Cement returned to 4508'. WOC 24 hours. Thirty minute casing test: before plug was drilled, 3,000#; after plug was drilled, 2,000#. Tested O.K.

The 4 1/2" casing set weighs 9.5 per foot and is of J-55 Make.

APPROVED BY USGS: February 3, 1961.

Witnessed by L. R. Clayton	Position Org. Foreman	Company Continental Oil Company
--------------------------------------	---------------------------------	---

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by		Name <i>J. B. [Signature]</i>	
Title		Position District Superintendent	
Date		Company Continental Oil Company	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Continental Oil Company		Address Box 68, Lunice, New Mexico				
Lease Bradley 13	Well No. 1	Unit Letter P	Section 13	Township 26-S	Range 33-E	
Date Work Performed 1-20-61	Pool Bradley Delaware			County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations ☒ Casing Test and Cement Job ☐ Other (Explain):
☐ Plugging ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Spudded 1-20-61. Set 7 5/8" casing at 375' / 175 sacks cement. Cement circulated back to surface. WOC 24 hours. Thirty minute casing test; before plug was drilled, 600#; after plug was drilled, 600#. Tested O.K.

The 7 5/8" casing weighs 24 lbs. per foot and is of 1-40 grade.

Approved by USGS: January 26, 1961

Witnessed by R. A. Carlile	Position Drig. Foreman	Company Continental Oil Company
--------------------------------------	----------------------------------	---


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by		Name 	
Title		Position District Superintendent	
Date		Company Continental Oil Company	