

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

RECEIVED

OIL CONSERVATION DIVISION

SEP 16 2013

1220 South St. Francis Dr.
Santa Fe, NM 87505

HOBBSD

| |
|---|
| WELL API NO. 30-025-02909 |
| 5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6. State Oil & Gas Lease No. A-1320 |
| 7. Lease Name or Unit Agreement Name East Vacuum (GSA) Unit Tract 2801 |
| 8. Well Number 008 |
| 9. OGRID Number 217817 |
| 10. Pool name or Wildcat Vacuum; Grayburg-San Andres |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
ConocoPhillips Company

3. Address of Operator
P. O. Box 51810
Midland, TX 79710

4. Well Location
Unit Letter M : 660 feet from the South line and 660 feet from the West line
Section 28 Township 17S Range 35E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3960' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: fix BH test failure ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

This is to resolved the LOV issued 4/24/13 stating failed BHT.

5/3/13 Noticed 7 5/8"x5 1/2" spool w/side port for riser on production csg. This is where leak was. Fixed
5/7/13 RIH w/148 jts, 2 7/8", 6.5#, J-55 tbg & set @ 4594'. Set TAC w 12pts tension. TIH w/pump & rods, space out. PT csg to 500# - test good. Hang HH.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rhonda Rogers TITLE Staff Regulatory Technician DATE 05/28/2013

Type or print name Rhonda Rogers E-mail address: rogerrs@conocophillips.com PHONE: (432)688-9174
For State Use Only

APPROVED BY: [Signature] TITLE Dist MGR DATE 9-16-2013

Conditions of Approval (if any):

SEP 16 2013