

Submit 1 Copy To Appropriate District
Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM
87505

HOBBS OGD
State of New Mexico
Energy, Minerals and Natural Resources
MAY 27 2014
RECEIVED
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised August 1, 2011

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-03636
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other SWD <input checked="" type="checkbox"/>		5. Indicate Type of Lease STATE XX FEE
2. Name of Operator John R Stearns dba Stearns		6. State Oil & Gas Lease No.
3. Address of Operator HC 65 Box 988, Crossroads, NM 88114		7. Lease Name or Unit Agreement Name Pray SWD
4. Well Location Unit Letter C : 660 feet from the North line and 1980 feet from the East line Section 5 Township 8S Range 38E NMPM Lea County		8. Well Number 002
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		9. OGRID Number 21566
		10. Pool name or Wildcat SWD; Devonian

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:
REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A XX
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

SEE ATTACHED

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE John R. Stearns TITLE Owner DATE 5/20/2014

Type or print name John R. Stearns E-mail address: _____ PHONE: 575-369-5015
For State Use Only

APPROVED BY: Mark W. Stearns TITLE Compliance Officer DATE 5/28/14

Conditions of Approval (if any):

MAY 28 2014

John R Stearns, dba Stearns
Pray SWD #2

Final P&A Report

8/22/2013 Moved in rigged up and started picking up pipe.

8/23/2013 Tagged up at 11105'. Picked up swivel and started washing down. Made good progress to 11146' and stopped making progress. Called OCD.

8/24/2013 Continued to drill out. Made less than 1 foot in 3 hrs. Called OCD and got permission to plug from 11146'. Circulated MLF and spotted 25 sx class H cement at 11146'.

8/27/2013 RIH and tagged at 10962'. POOH to 10774' and spotted 25 sx class H cement. POOH and perforated at 7690'.

8/28/2013 Picked up AD-1 packer and attempted to squeeze perfs at 7690'. Pressured up to 500# and held for 15 minutes. Released packer and RIH to 7759' and spotted 25 sx class H cement. WOC and tagged at 7491'. POOH and perforated at 4185'.

8/29/2013 RIH with AD-1 packer and attempted to squeeze perfs at 4185'. Pressured up on perfs. Would not take fluid. Released packer and RIH to 4235' and spotted 25 sx cement.

9/30/2013 RIH and tagged at 4021'. POOH and perforated at 2770'. RIH with packer to squeeze perfs. Perfs would not take fluid. Released packer and spotted 25 sx cement across perfs from 2827'.

9/2/2013 RIH and tagged at 2567'. POOH and perforated at 2270'. RIH with packer to squeeze perfs. Perforations would not take fluid. Released packer and spotted 25 sx cement across perfs from 2322'. WOC and tagged at 2102'. RIH and perforated at 1375'. Picked up packer and squeezed perfs at 1375' with 45 sx cement.

9/3/2013 RIH and tagged cement at 1061'. Perforated 5 1/2" casing at 382' and squeezed with 50 sx cement. WOC and tagged at 214'. Rigged down, cut off wellhead and one inched all three casing strings to surface from 60'. Installed marker and cut off anchors.

John R. Stearns, WBA Stearns
Pray SWD #2

