

State of New Mexico
Energy, Minerals and Natural Resources Department

Susana Martinez
Governor

David Martin
Cabinet Secretary

Brett F. Woods, Ph.D.
Deputy Cabinet Secretary

David Catanach, Director
Oil Conservation Division



Response Required - Deadline Enclosed

Underground Injection Control Program
"Protecting Our Underground Sources of Drinking Water"

05-May-16

XTO ENERGY, INC
500 W ILLINOIS STR, STE 100
MIDLAND TX 79701-

LETTER OF VIOLATION and SHUT-IN DIRECTIVE
Failed Mechanical Integrity Test

Dear Operator:

The following test(s) were performed on the listed dates on the following well(s) shown below in the test detail section.

The test(s) indicates that the well or wells failed to meet mechanical integrity standards of the New Mexico Oil Conservation Division. To comply with guidelines established by the U.S. Environmental Protection Agency, the well(s) must be shut-in immediately until it is successfully repaired. The test detail section which follows indicates preliminary findings and/or probable causes of the failure. This determination is based on a test of your well or facility by an inspector employed by the Oil Conservation Division. Additional testing during the repair operation may be necessary to properly identify the nature of the well failure.

Please notify the proper district office of the Division at least 48 hours prior to the date and time that the well(s) will be retested so the test may be witnessed by a field representative.

MECHANICAL INTEGRITY TEST DETAIL SECTION

ARROWHEAD GRAYBURG UNIT No.119			30-025-04932-00-00
Active Injection - (All Types)			C-36-21S-36E
Test Date:	5/4/2016	Permitted Injection PSI:	Actual PSI:
Test Reason:	5-year Test	Test Result: F	Repair Due: 8/7/2016
Test Type:	Std. Annulus Pres. Test	FAIL TYPE: Other Internal Failure	FAIL CAUSE:
Comments on MIT:	MIT failure, production interval has continuous pressure with steady stream of fluid that will not cease. (Pressured up to 30 psi in under 5 minutes while continuing to increase). Rule: 19.15.26.11		
EUNICE MONUMENT SOUTH UNIT No.217			30-025-29911-00-00
Active Injection - (All Types)			J-6-21S-36E
Test Date:	5/4/2016	Permitted Injection PSI:	Actual PSI:
Test Reason:	5-year Test	Test Result: F	Repair Due: 8/7/2016
Test Type:	Std. Annulus Pres. Test	FAIL TYPE: Other Internal Failure	FAIL CAUSE:
Comments on MIT:	MIT failure, would not pressure up to an adequate psi level and hold for duration of test. Rule: 19.15.26.11		

MAY 05 2016

In the event that a satisfactory response is not received to this letter of direction by the "Repair Due:" date shown above, or if the well(s) are not immediately shut-in, further enforcement will occur. Such enforcement may include this office applying to the Division for an order summoning you to a hearing before a Division Examiner in Santa Fe to show cause why you should not be ordered to permanently plug and abandon this well.

Sincerely,



Hobbs OCD District Office

Note: Pressure Tests are performed prior to initial injection, after repairs and otherwise, every 5 years; Bradenhead Tests are performed annually. Information in Detail Section comes directly from field inspector data entries - not all blanks will contain data. "Failure Type" and "Failure Cause" and any Comments are not to be interpreted as a diagnosis of the condition of the wellbore. Additional testing should be conducted by the operator to accurately determine the nature of the actual failure. * Significant Non-Compliance events are reported directly to the EPA, Region VI, Dallas, Texas.

EMNRD
OIL CONSERVATION DIVISION
1625 N FRENCH DRIVE
HOBBS NM 88240



HASLER

FIRST-CLASS MAIL

\$000.46⁵

05/05/2016 ZIP 88240
012E14642224

US POSTAGE

XTO ENERGY, INC.
500 W ILLINOIS STR, STE 100
MIDLAND TX 79701-