

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO.
30-025-43009

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Black Bear 36 State

8. Well Number 704H

9. OGRID Number
7377

10. Pool name or Wildcat

WC-025 G-09 S253336D; Upper Wolfcamp

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator
EOG Resources, Inc.

3. Address of Operator
P.O. Box 2267 Midland, TX 79702

4. Well Location
Unit Letter A : 254 feet from the North line and 675 feet from the East line
Section 36 Township 25S Range 33E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3325' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: Completion ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

4/28/16 Prep well for completion. Perform pre-frac casing test to a max pressure of 11452 psi.
7/26/16 MIRU for completion. Begin 20 stage completion.
8/02/16 Finish perforating and frac. Perforated from 12825' to 17298', 0.35", 1258 holes.
Frac w/ 480 bbls acid, 11,558,240 lbs proppant, 274,802 bbls load water.
8/12/16 RIH to drill out plugs and clean out well.
8/13/16 Finish drill and clean out.
8/14/16 RIH w/ 5-1/2" production packer set at 11685'.
8/16/16 RIH w/ 2-7/8" production tubing and gas lift assembly. EOT at 11700'. Shut well in.
8/21/16 Opened well for flowback.
First production.

Spud Date: 3/29/16

Rig Release Date: 4/22/16

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Stan Wagner
Stan Wagner

TITLE

Regulatory Analyst

DATE

9/09/16

Type or print name

E-mail address:

PHONE:

432-686-3689

For State Use Only

APPROVED BY:

[Signature]

TITLE

Petroleum Engineer

DATE

10/01/16

Conditions of Approval (if any):