| Submit 1 Copy To Appropriate District<br>Office<br><u>District I</u> – (575) 393-6161<br>1625 N. French Dr., Hobbs, NM 88240<br><u>District II</u> – (575) 748-1283<br>811 S. First St., Artesia, NM 88210<br><u>District III</u> – (505) 334-6178<br>1000 Rio Brazos Rd., Aztec, NM 87410<br><u>District IV</u> – (505) 476-3460<br>1220 S. St. Francis Dr., Santa Fe, NM<br>87505 | State of New Me<br>Energy, Minerals and Natur<br>OIL CONSERVATION<br>1220 South St. Fran<br>Santa Fe, NM 87 | nal Resources<br>DIVISION<br>acis Dr. | WELL API NO.<br>30-025-25578<br>5. Indicate Type of<br>STATE<br>6. State Oil & Gas | Revised Aug<br>Lease<br>FEE | m C-103<br>gust 1, 2011 |  |
|---|---|---------------------------------------|--|-----------------------------|-------------------------|--|
| SUNDRY NOTICES AND REPORTS ON WELLS<br>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A<br>DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH<br>PROPOSALS.)<br>1. Type of Well: Oil Well X Gas Well Other  |   |                                       | <ol> <li>Lease Name or U</li> <li>Glenn Ryan</li> <li>Well Number 00</li> </ol>    |                             | nt Name                 |  |
| 2. Name of Operator<br>BLM for Patterson Operating & Pun  |   |                                       | 9. OGRID Number  | 188566                      | -                       |  |
| 3. Address of Operator<br>NMOCD 1625 North French Dr  | 10. Pool name or W<br>Leonard;Queen, So   |                                       |  |                             |                         |  |
| 4. Well Location<br>Unit LetterO:<br>Section 11   |   | Range 37E                             | NMPM Le  |                             | _line                   |  |
| 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data  |   |                                       |  |                             |                         |  |
|   | F   | SUB<br>REMEDIAL WORI                  |  | ORT OF:                     | SING                    |  |

| PULL OR ALTER CASING<br>DOWNHOLE COMMINGLE |           | P&A NR<br>P&A R | PM.X                 | CASING/CEMENT JOB               |                         |
|--|-----------|-----------------|----------------------|---------------------------------|-------------------------|
| OTHER:                                     |           |                 |                      | OTHER:                          |                         |
| 13. Describe proposed or                   | completed | d operations.   | (Clearly state all p | pertinent details, and give per | tinent dates, including |
| of starting any propose                    | ed work). | SEE RULE        | 19.15.7.14 NMAC      | C. For Multiple Completions     | : Attach wellbore diag  |

estimated date gram of proposed completion or recompletion.

COMMENCE DRILLING OPNS.

P AND A

XX

## **SEE ATTACHED**

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

TEMPORARILY ABANDON C INT TO PA

| SIGNATURE                        | TITLE             | DATE            |
|----------------------------------|-------------------|-----------------|
| Type or print name               | E-mail address:   | PHONE:          |
| For State Use Only               | tala_TITLE P.E.S. | DATE 03-29-2017 |
| APPROVED BY:                     | TITLE TIE, J.     | DATE 05-27-2017 |
| Conditions of Approval (if any): |                   |                 |

## Plugging Report Glenn Ryan #4 Lat: 32.0523167549 Lon: -103.131619205

3/16/2017 Cleared location and spotted rig on matting board. Dug out cellar and exposed 5 <sup>1</sup>/<sub>2</sub>" casing. Installed 5 <sup>1</sup>/<sub>2</sub>" larkin wellhead. Rigged up and installed BOP.

3/17/2017 Moved remaining equipment to location. Unloaded work string and stacked beside the rig on seals. Caisng was standing full of fluid. Hooked up vac truck to casing. Picked up work string and tagged existing CIBP @ 2579'. SIOW.

3/20/2017 Circulated MLF and spotted 30 sx Class C cement on top of CIBP. WOC and tagged cement at 2279'. Tested casing to 500# and held. POOH to 1150' and spotted 25 sx Class C cement. POOH to 561' and circulated cement to surface. Took 60 sx. Rigged Down. Will cut off in the morning.

3/21/2017 Cut off wellhead. Filled up both strings to surface with 5 sx cement. Installed marker and cleared location.