

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources  
OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103  
Revised July 18, 2013

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-05451
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/> Temporarily Abandoned		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator Occidental Permian, Ltd		6. State Oil & Gas Lease No.
3. Address of Operator HCR 1 Box 90 Denver City, TX 79323		7. Lease Name or Unit Agreement Name North Hobbs (G/SA) Unit
4. Well Location Unit Letter K : 1650 feet from the South line and 2310 feet from the West line Section 14 Township 18-S Range 37-E NMPM Lea County		8. Well Number 231
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3686' GL		9. OGRID Number 157984
		10. Pool name or Wildcat Hobbs (G/SA)

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	P AND A <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input type="checkbox"/>	
DOWNHOLE COMMINGLE <input type="checkbox"/>			
CLOSED-LOOP SYSTEM <input type="checkbox"/>			
OTHER: <input type="checkbox"/>		OTHER: Casing integrity test/TA status request <input checked="" type="checkbox"/>	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Date of test: 04/05/2017

Pressure readings: Initial - 500 PSI Ending - 500 PSI

Length of test: 30 minutes

Witnessed: NO

This Approval of Temporary  
Abandonment Expires 4/5/2018 PM

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mendy A Johnson TITLE Admin. Associate DATE 04/12/2017

Type or print name Mendy A. Johnson E-mail address: mendy\_johnson@oxy.com PHONE: 806-592-6280

For State Use Only

APPROVED BY: Mary Brown TITLE AO/II DATE 4/17/2017

Conditions of Approval (if any):

RBDMS-CHART-✓





Graphic Controls

DATE 4-5-17  
BR 2221

Decided to remain in the Porterside

North Harbor (GSA) unit

well no. 14-231

Unit K, Sec H-1185- R37E

API # 30-025-05451

500\*

End  
500 psi

Oil  
500  
400  
300  
200  
100  
0  
500  
400  
300  
200  
100  
0  
500  
400  
300  
200  
100  
0

500  
400  
300  
200  
100  
0  
500  
400  
300  
200  
100  
0

5

4

3

2

1

NOON

11

10

9

8

7

6 AM

5

4

3

2

1

MIDNIGHT

11

10

9

8

7

6 PM

5

PRINTED IN U.S.A.

# NHU 14-231

API# 30-025-05451

TWN 18-S; RNG 37-E

Injector - TA'd



8-5/8" 24# @ 262'  
cmt'd w/250 sxs  
TOC @ Surface (Circ.)

Spot 35' on top of CIBP @ 4045'

Squeezed perfs 4156-4194'  
Plugged Back Perfs: 4235-48'



5-1/2" 14# @ 4249'  
cmt'd w/400 sxs  
TOC @ 2750' (CBL)

PBTD @ 4080'  
TD @ 4300'



# American Valve & Meter, Inc.

1113 W. BROADWAY

P.O. BOX 166 HOBBS,  
NM 88240

T0: Pate Trucking

DATE: 01/30/17

This is to certify that:

I, Tony Flores

Technician for American Valve & Meter Inc.

has checked the calibration of the following instrument.

8" pressure recorder

Ser.# 12517

at these points.

Pressure #			Temperature *or Pressure #		
Test	Found	Left	Test	Found	Left
- 0	-	- 0	-	-	-
- 1500	-	- 1500	-	-	-
- 2250	-	- 2250	-	-	-
- 3000	-	- 3000	-	-	-
- 750	-	- 750	-	-	-
- 0	-	- 0	-	-	-

Remarks: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Signature: Tony Flores