

State of New Mexico  
Energy, Minerals and Natural ResourcesForm C-103  
Revised August 1, 2011OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO.

30-025-25855

5. Indicate Type of Lease

STATE FEE *Fed*

6. State Oil &amp; Gas Lease No.

7. Lease Name or Unit Agreement Name

Glenn Ryan

8. Well Number *17*

9. OGRID Number

10. Pool name or Wildcat

Leonard;Queen, South

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator

BLM for Patterson Operating &amp; Pumping Inc. DBA/Penergy

3. Address of Operator

NMOCD 1625 North French Drive Hobbs, NM 88240

4. Well Location

Unit Letter L: 1980 feet from the South line and 660 feet from the West lineSection 14 Township 24S Range 37E NMPM County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

## 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO

PERFORM REMEDIAL WORK ☐ PTEMPORARILY ABANDON ☐ CPULL OR ALTER CASING ☐ MDOWNHOLE COMMINGLE ☐

INT TO PA

P&amp;A NR

P&A R *Am X*

## SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ P AND A ☒ XXCASING/CEMENT JOB ☐

OTHER:

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

SEE ATTACHED

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

Type or print name \_\_\_\_\_ E-mail address: \_\_\_\_\_ PHONE: \_\_\_\_\_

For State Use Only

APPROVED BY: *Mal Whitman* TITLE *P.E.S.* DATE *04/18/2017*

Conditions of Approval (if any):

Plugging Report  
Glenn Ryan #17  
Lat: 32.0414352465 Lon: -103.140110235

3/29/2017 Worked on road and cleared location. Move pump jack away from the wellhead. Set matting board and rigged up. Dug out cellar and rigged up.

3/30/2017 Rods were parted 5 rods from surface. Fished rods and unseated pump. Laid down 119 ¾" rods. Installed BOP and laid down 95 joints of 2 7/8" tubing. Rigged up wireline and made Gauge ring run. Sat down at 1972' and could not go further. Pumped 30 bbls fresh water and SION.

3/31/2017 RIH with gauge ring and sat down again at 1972'. RIH with scraper to 2650'. POOH with scraper and pick up CIBP. Set CIBP at 2600'. Circulated MLF and tested casing to 500#. Tested Good. Spotted 40 sx of cement on top of CIBP and POOH.

4/3/2017 RIH and tagged cement at 2203'. Perforated 5 ½" casing at 1150'. Set packer at 845' and established circulation. Squeezed holes with 30 sx cement w/CaCl. WOC and tagged cement at 1012'. Perforated 5 ½" casing at 570'. Pumped cement down 5 ½" casing to perfs at 570' and up annulus to surface. Took 160 sx. Rigged down.

4/4/2017 Cut off wellhead. Cement was to surface. Installed marker and cut off anchors.