

Submit 1 Copy To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources
HOBBS OGD
AUG 09 2017
RECEIVED
CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>	7. Lease Name or Unit Agreement Name: Eunice Monument South Unit
2. Name of Operator XTO Energy, Inc.	8. Well Number 143
3. Address of Operator 500 W. ILLINOIS SUITE 100	9. OGRID Number 005380
4. Well Location Unit Letter F : 1980 feet from the NORTH line and 1980 feet from the WEST line Section 36 Township 20S Range 36E NMPM County Lea	10. Pool name or Wildcat EUNICEMONUMENT; GRAYBURG; SAN-ANDRES
11. Elevation (Show whether DR, RKB, RT, GR, etc.)	

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: **TA' WELL** ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC.. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

XTO ENERGY WOULD LIKE TO REPORT THE FOLLOWING:

06/27/2017-06/29/2017-CIBP SET AT 3695 FOLLOWED BY 2 CEMENT BAILER RUNS.06/29/2017-06/30/2017-LOCATED CASING LEAK FROM 1583 -1647. RIH WITH PACKER TO 1775 SWI.07/06/2017-07/08/2017- TESTED LINES TO 1500PSI. CIRC 50SX OF CEMENT. POH W/ TUB LOAD & PRESSURE TEST TO 500 PSI. SWI.07/11/2017-07/12/2017- RIH WITH PACKER SET AT 1800 TEST TO CIBP. TEST GOOD. RELEASE PKR MOVE TO 1615 SET PRESSURE TO 500PSI NO LEAKS. POH WITH PACKER. RIH OPEN ENDED. RU CHART RECORDER.07/12/2017-07/13/2017- RAN OFFICIAL MIT TEST 560PSI BLED DOWN TO 525 PSI, LOST 35PSI IN 30 MIN.

(NMOCD NOTIFIED)

**This Approval of Temporary
Abandonment Expires**

7/12/2021

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Patricia Donald

TITLE **Regulatory Analyst**

DATE **07/20/2017**

Type or print name **PATRICIA DONALD**

E-mail address:

PHONE **432-571-8220**

PATRICIA_DONALD@XTOENERGY.COM

For State Use Only

APPROVED BY

Mary Brown

TITLE

AO/II

DATE

8/1/2017

Conditions of Approval (if any):

RBDMS-CHART-✓

MB

