

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-025-26753
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Maralo 16 State
8. Well Number 9
9. OGRID Number 281085
10. Pool name or Wildcat Sioux, Tansill-Yates-Seven Rivers

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator
RMR Operating, LLC

3. Address of Operator
14282 Gillis Rd, Farmers Branch, TX 75244

4. Well Location
Unit Letter **L** : **1980** feet from the **South** line and **660** feet from the **West** line
Section **16** Township **26-S** Range **36-E** NMPM County **Lea**

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
2943' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTEREST

PERFORM REMEDIAL WORK ☐ F
TEMPORARILY ABANDON ☐ C
PULL OR ALTER CASING ☐ M
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER:

INT TO PA
P&A NR
P&A R

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☒
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attachment

Approved for Plugging of wellbore only. Liability under bond is retained pending restoration and completion of the C-103. Specific for Subsequent Report of Well Plugging, which may be found on the OCD web page under forms.
Restoration Due By **6-21-2019**

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Alan W Barksdale TITLE President DATE 8/17/18
Type or print name Alan W Barksdale E-mail address: alan@redmountainresources.com PHONE: 501-412-4097
For State Use Only

APPROVED BY: Kerry Fortner TITLE Compliance Officer A DATE 8-22-18
Conditions of Approval (if any):

MARALO 16 STATE #9 (LEA COUNTY, NEW MEXICO)

06/20/18	RODE EQUIP TO LOC – HELD TAILGATE SAFETY MEETING & JSA ON H2S, RU & LD RODS. @ 7:00 AM MI W/ RIG MAT. SPOTTED MAT & RU. UNHUNG PUMP JACK HEAD. OPEN WELL – HAD SMALL VAC. UNSET PUMP & RU TO POOH W/ RODS. POOH W/ (146) ¾” RODS. RD ROD EQUIP & RU TO POOH W/ TBG. @ 12:25 PM SPOKE W/ MAXIE BROWN W/ OCD – SCHEDULED PLUGS FOR TODAY. ND WH & NU BOP. POOH W/ 116 JTS 2-3/8” TBG. PU CIBP & RIH TO 3,241’. CWI. SDFN.
06/21/18	ARRIVED ON LOC – HELD TAILGATE SAFETY MEETING & JSA ON H2S, PINCH POINTS & PPE. @ 7:00 AM OPEN WELL – NO PRESS. RU CMT EQUIP & SET CIBP @ 3,241’. LOADED HOLE & CIRC OIL OUT. TESTED CSG TO 500# PSI – TESTED GOOD. MUD UP HOLE & SPOTTED 30 SXS CMT ON TOP OF CIBP. STOOD BACK 1,453’ TBG IN DERRICK & LD BALANCE. RIH & PERF @ 1,453’. POOH. PU PKR, RIH & SET @ 1,153’. PUMPED INTO PERFS & GOT CIRC OUT SURF CSG. SQZ 75 SXS CMT @ 1,453’ W/ 2% CACL2. CWI W/ 250# PSI & WOC. @ 2:30 PM SPOKE W/ KERRY W/ OCD – GAVE UPDATE ON PERF & SQZ. @ 4:00 PM RIH & TAGGED TOC @ 1,325’. LD TBG. LOADED HOLE & PERF @ 200’. PUMPED INTO PERFS. ND BOP & NU WH. PUMPED 75 SXS CMT & CIRC CMT TO SURF OUT 7-5/8” & LEFT 5-1/2” FULL TO SURF. @ 7:00 PM CWI. SDFN.
06/22/18	ARRIVED ON LOC – HELD TAILGATE SAFETY MEETING & JSA ON H2S, RD & CUTTING OFF WH. @ 7:00 AM OPEN WELL – NO PRESS. RD. DUG OUT CELLAR & CUT OFF WH. WELDED ½” PLATE & INSTALLED DRY HOLE MARKER. REMOVED ANCHORS. CLEANED LOC. WELL COMPLETE.