Submit 1 Copy To Appropriate District Office <u>District I</u> – (575) 393-6161 1625 N French Dr. Hobbs, NM 88240	State of New MexicoState of New Mexico <tr< th=""><th colspan="2">Form C-103 Revised August 1, 2011 WELL API NO.</th></tr<>		Form C-103 Revised August 1, 2011 WELL API NO.			
$\frac{District II}{District II} = (575) 748-1283$ 811 S. First St., Artesia, NM 88210 $\frac{District III}{District III} = (505) 334-6178$ 1000 Rio Brazos Rd., Aztec, NM 87410 $\frac{District IV}{District IV} = (505) 476-3460$ 1220 S. St. Francis Dr., Santa Fe, NM 87505			30-015-01195 5. Indicate Type of Lease STATE X FEE 6. State Oil & Gas Lease No.			
SUNDRY NOTICE (DO NOT USE THIS FORM FOR PROPOSAL DIFFERENT RESERVOIR. USE "APPLICAT PROPOSALS.) 1. Type of Well: Oil Well X Gas	TION FOR PERMIT" (FORM C.101) F	LIG BACK TO A	 Lease Name or Unit Agreeme Artesia Metex Unit Well Number 019 	ent Name		
2. Name of Operator State of New Mexico for Canyon E&I	SEP C	4 2018	9. OGRID Number 269864			
3. Address of Operator 1625 N. French Drive Hobbs, NM		EIVED	10. Pool name or Wildcat Artesia QU-GB-SA			
Section 24	330feet from theSouth_ Township 18S 1. Elevation (Show whether DR	Range 27E	650feet from theEast NMPM Eddy Count			
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data						
			SEQUENT REPORT OF:	asing 🗌		

SEE ATTACHED

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of

COMMENCE DRILLING OPNS.

CASING/CEMENT JOB

OTHER:

P AND A

Π

XX

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

INT TO PA

P&A NR

P&A R

proposed completion or recompletion.

TEMPORARILY ABANDON

PULL OR ALTER CASING

DOWNHOLE COMMINGLE

OTHER:

SIGNATURE	_ TITLE	_DATE
Type or print name	E-mail address:	PHONE:
APPROVED BY Mal Whiteh	TITLE P.E.S.	DATE 09/04/2018
Conditions of Approval (if any):		DATE OTO TO

Plugging Report Artesia Metex Unit #19 API 30-015-01195

8/20/2018 Covered up dual 3" poly SWD lines on the road to location. Cleared location and installed 1 temporary anchor. Rigged up unit.

8/21/2018 Laid down 76 ¾" rods. Last rod and the pump got stuck in the tubing. Installed BOP and Laid down top two joints of tubing. Pump was stuck in the second joint from surface. POOH with 63 jts 2 3/8" tubing. RIH to 1403' and spotted 50 sx cement with CaCl. POOH and SION.

8/22/2018 Tagged cement at 1303'. Pumped MLF. No circulation to surface. Dumped 1 yard of gravel. RIH with tubing. No tag at 1185'. Dumped 2.5 yards gravel. Tagged at 1107'. Dumped 3.5 yards gravel. Tagged at 899'. Dumped 3.5 yards gravel. Tagged at 656'. Dumped 2 yards gravel. Tagged at 568'. Attempted circulation with 50 bbls brine. Good blow to pit but no fluid to surface. Spotted 25 sx cement with CaCl at 568' and POOH. SION

8/23/2018 Tagged at 563'. Pumped 25 sx with CaCl from 563'. WOC and tagged at 563'. Dumped 1 yard gravel. Tagged at 563'. Dumped 2 more yards and tagged at 563'. Dumped 4 yards and tagged at 485'. Attempted to gain circulation. No fluid to surface with 30 bbls. 2 3/8" elevators broke. SION

8/24/2018 POOH and dump 1 yard gravel. TIH and tagged at 534' (49' lower than the day before). POOH and dumped 1 yard of gravel. Tagged at 462'. Attempt circulation. Slight blow but no fluid to surface. Pumped a slug of LCM and spotted 25 sx cement with CaCl at 462'. POOH and WOC. Tagged cement at 362'. Attempt circulation again. No fluid to surface. Spot 25 sx cement with CaCl at 362'. POOH and shut down.

8/27/2018 Tagged cement at 268'. Took 16 bbls to circulate. POOH to 100' as per OCD and circulated cement to surface with 30 sx with CaCl. Rigged down and cut off wellhead. Filled up casing with 25 sx cement with CaCl. Cement remained at surface. Installed marker and cut off anchors.