

Submit 1 Copy To Appropriate District
Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-015-01943 ✓
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/> HOBBS OCD ✓		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> ✓
2. Name of Operator State of New Mexico for Canyon E&P Company		6. State Oil & Gas Lease No.
3. Address of Operator 1625 N. French Drive Hobbs, NM 88249		7. Lease Name or Unit Agreement Name Artesia Metex Unit ✓
4. Well Location Unit Letter <u>L</u> : <u>2310</u> feet from the <u>South</u> line and <u>330</u> feet from the <u>West</u> line Section <u>19</u> Township <u>18S</u> Range <u>28E</u> NMPM <u>Eddy</u> County ✓		8. Well Number 010 ✓
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		9. OGRID Number 269864 ✓
		10. Pool name or Wildcat Artesia QU-GB-SA ✓

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF IN

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
DOWNHOLE COMMINGLE ☐

INT TO PA

P&A NR PM

P&A R

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☒ XX
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

SEE ATTACHED

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE _____ TITLE _____ DATE _____

Type or print name _____ E-mail address: _____ PHONE: _____

For State Use Only

APPROVED BY: Mark Whitaker TITLE P.E.S. DATE 09/27/18

Conditions of Approval (if any):

Plugging Report
Artesia Metex Unit #10
API 30-015-01943

8/31/2018 Cleared location. Moved in equipment and spotted rig.

9/4/2018 Rigged up and laid down 79 rods. Installed BOP and POOH with 64 joints 2 3/8" tubing. Made gauge ring run and sat down at 1202'. RIH with scrapper and worked through tight spot from 1202' to 1207'. RIH to 1881' with scrapper. POOH and set 5 1/2" CIBP at 1850'. Circulated MLF and tested casing to 500#. Casing good. Spotted 50 sx cement on top of CIBP. Laid down 30 joints of pipe and SION.

9/17/2018 Spotted 25 sx cement at 1254' as per OCD to cover casing patch at 1202'. POOH to 537' and circulated cement to surface inside 5 1/2" casing with 60 sx. Laid down remaining pipe and rigged down. Dug out and cut off wellhead. Filled up 5 1/2" casing and 7 5/8" casing with 15 sx. Installed marker and cut off anchors. Cleaned pit and cleared location.