Submit I Copy 10 Appropriate District Office	State of New Mexico		Form C-103	
District I - (575) 393-6161	Energy, Minerals and Natural Resources		Revised August 1, 2011 WELL API NO.	
1625 N. French Dr., Hobbs, NM 88240 District II – (575) 748-1283			L'API NO.	
811 S. First St., Artesia, NM 88210 District III – (505) 334-6178	III - (505) 334-6178 1220 South St. Francis Dr. o Brazos Rd., Aztec, NM 87410 Sonto Fo.		5-01951	
1000 Rio Brazos Rd., Aztec, NM 87410 District IV – (505) 476-3460			dicate Type of Lease STATE X FEE	
1220 S. St. Francis Dr., Santa Fe, NM 87505	,,,	6. St	ate Oil & Gas Lease No.	
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH		K TO A	ase Name or Unit Agreement Name	
PROPOSALS.)	Gas Well Other		ell Number 013	
 Type of Well: Oil Well X Name of Operator State of New Mexico for Canyon 		9. O	GRID Number	
3. Address of Operator			Pool name or Wildcat	
1625 N. French Drive Hobbs, NM 88249		Artes	ia QU-GB-SA	
4. Well Location				
Unit Letter J :	South	line and2310_	feet from theEastline	
Section 19	Township 18S Range		MPM Eddy County	
11. Elevation (Show whether DR, RKB, RT, GR, etc.)				
NOTICE OF II PERFORM REMEDIAL WORK [TEMPORARILY ABANDON] PULL OR ALTER CASING [DOWNHOLE COMMINGLE] OTHER: 13. Describe proposed or com	CHANGE PLANS COM MULTIPLE COMPL CAS OTH pleted operations. (Clearly state all pertine rork). SEE RULE 19.15.7.14 NMAC. For	SUBSEQU EDIAL WORK IMENCE DRILLING ING/CEMENT JOB ER: nt details, and give p Multiple Completio	JENT REPORT OF:	
			RECEIVED	
I hereby certify that the information above is true and complete to the best of my knowledge and belief.				
SIGNATURE	TITLE		DATE	
Type or print name	E-mail address:		PHONE:	
For State Use Only APPROVED BY: Mark	Whitch_TITLE PIES		DATE 11/06/2018	
Conditions of Approval (if any):				

Plugging Report Artesia Metex Unit #13 API 30-015-01951

9/24/2018 Cleared location. Moved in rig and rig up. Dug out, installed wellhead, and installed BOP. Made gauge ring run to 1970'. Set CIBP at 1950'. Picked up workstring. Circulated MLF and tested casing to 600#. Casing good. Spotted 50 sx cement on top of CIBP. POOH and SION

9/25/2018 Finish laying down pipe and perforated at 478'. Pumped down 5 ½" casing and pressured up on perfs to 500# and held. RIH with tubing to 533' and circulated cement tot surface with 60 sx. Lay down pipe and rig down. Dug out and cut off wellhead. Filled up 5 ½" casing and pumped 25 sx down 5 ½" X 8 5/8" annuls. No cement to surface. Pumped 35 sx down annulus with CaCl. Still no cement to surface. SION to let cement set. Cleaned steel pit.

9/26/2018 Filled up annulus with 45 sx cement with CaCl. Cement remained at the surface. Installed marker and cleared location.