

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM
87505

Energy, Minerals and Natural Resources

Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-025-34623
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Jackson Unit SWD
8. Well Number 006
9. OGRID Number 372043
10. Pool name or Wildcat SWD Delaware

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other SWD ☒

2. Name of Operator

Tap Rock Operating, LLC

3. Address of Operator

602 Park Point Dr, STE 200 Golden Co, 80401

4. Well Location

Unit Letter H : 1649 feet from the North line and 657 feet from the East line

Section 21 Township 24S Range 33E NMPM Lea County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3582' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

WO of Jackson Unit SWD # 006 to replace tubing and packer with hole.

Feb/2019: MIRU WO Rig. Release Packer & POOH w/174 jts 3.5" tbg. Pressure test each joint to find hole.

Feb/2019: Replace any jts not passing psi test.

Feb/2019: RIH w/174 jts 3.5" 9.3# L-80 tbg. Set packer @ 5629'. Pressure Test.

Feb/2019: Once OCD approved MIT Test to resume SW injection pump out isolation plug

Feb/2019: Pump True-Chem acid treatment.

Condition of Approval: notify

OCD Hobbs office 24 hours


prior of running MIT Test & Chart

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE



TITLE Sr. Production Engineer

DATE 1/21/2019


Type or print name Bradley Morton

E-mail address: bmorton@taprk.com

PHONE: 720-460-3518

For State Use Only

APPROVED BY:



TITLE Compliance Supervisor

DATE 2/6/2019

Conditions of Approval (if any):