

Submit 1 Copy To Appropriate District Office  
District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
Revised July 18, 2013

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

HOBBS OGD

WELL API NO.

30-025-44649

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

FLORENCE STATE 23 23 34 AR

8. Well Number 133H

9. OGRID Number

228937

10. Pool name or Wildcat

ANTELOPE RIDGE; BONE SPRING, WEST

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR FOR BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

MATADOR PRODUCTION COMPANY

3. Address of Operator

5400 LBJ FREEWAY, STE 1500, DALLAS, TX 75240

4. Well Location

Unit Letter O : 180 feet from the S line and 1487 feet from the E line

Section 23 Township 23S Range 34E NMPM County EDDY

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3382' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

DOWNHOLE COMMINGLE ☐

CLOSED-LOOP SYSTEM ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ P AND A ☐

CASING/CEMENT JOB ☐

OTHER: Perforate, fracture treat & produce ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

07/28/19 Open well to test casing for 30 min. to 5480 psi; drop 140 psi. Good test.  
08/04/19 Perforate and fracture treat Bone Spring 11550 - 16084' in 23 stages w/12,629,380 lbs sand.  
08/13/19 RDMO frac equipment. WSI awaiting drillout.  
08/17/19 Mill plugs. WSI for drillout ops on Florence 134H.  
08/25/19 Begin flowback operations.  
08/26/19 Well begins to produce.

Spud Date:

05/30/19

Rig Release Date:

07/10/19

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

*Ava Monroe*

TITLE Sr. Regulatory Analyst

DATE 10/30/19

Type or print name Ava Monroe

E-mail address: amonroe@matadorresources.com PHONE: 972-371-5218

For State Use Only

APPROVED BY:

*[Signature]*

TITLE

Petroleum Engineer

DATE

11/13/19

Conditions of Approval (if any):