

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

JAN 20 9 11 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
K-3905 *

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Stelts & Company - Clark	8. Farm or Lease Name Sunray B State
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 11 S RANGE 33 E NMPM.	10. Field and Pool, or Wildcat Undes.N. Bagley L. Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4293.9 GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded with cable tools 12/8/66. Drilled to 250' and moved in rotary rig 12/17/66. Cemented 13 3/8" 48# H-40 casing at 375' with 400 sacks. Cement circulated. Plug down 1:30 A.M. 12/18/66. WOC 24 hours and pressure tested with 600# for 30 minutes, test O.K.

Cemented 8 5/8" 24# & 32# J-55 casing at 3750' with 250 sacks 50/50 Pennix Incor. Plug down 7:30 P.M. 12/24/66. WOC 24 hours and pressure tested with 1000# for 30 minutes, test O.K.

*Note correction on State Lease Number.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. L. Smith TITLE Agent DATE 1/20/67

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: