

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator The Scotland Drilling Company	8. Farm or Lease Name J. S. Wilson
3. Address of Operator 730 Petroleum Life Building, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER i 2305 FEET FROM THE South LINE AND 790 FEET FROM THE East LINE, SECTION 14 TOWNSHIP 8y RANGE 10L N.M.P.M.	10. Field and Pool, or Wildcat 1010 (200 Acres)
15. Elevation (Show whether DF, RT, GR, etc.) 4112' GI	12. County Haves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to 945' in sand w/8" hole, July 1, 1968, water sand from 920 to 945'.
 Cleaned out and drilled to 1125' in anhydrite July 17, 1968. ran 1125' 7".
~~1125' casing and cementing~~
 2 3/4" casing with shoe set 1125'. Bailed water out of 7" casing and drilled w/2-1/4" hole to 1190'. Water broke around casing shoe. Lowered 7" casing to 1161' and bailed hole down. Unable to get shut-off. Using Halliburton, loaded hole and pumped 23 sacks regular cement down 7" casing leaving 30' cement in casing. Attempted filling on outside of 7" casing to 891'. Waited on cement 24 hours. Drilled cement out of casing. Bailed casing dry. Waited one hour and tested w/hammer. No water filling. Drilling operations were resumed July 20, 1968.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John W. Ramsey TITLE Superintendent DATE 7-20-68

APPROVED BY John W. Ramsey TITLE _____ DATE _____

CONDITION OF APPROVAL, IF ANY: