

SUBSURFACE EQUIPMENT INSTALLATION REPORT

OPERATOR: BELL, FOY and MIDDLEBROOK, LTD FIELD: WILDCAI COUNTY: CHAVES
 LEASE: CULP RANCH UNIT WELL: 1 TOTAL DEPTH: 10,281' DATE OF INSTALLATION: 10/30/87

REASON FOR INSTALLATION: Production Casing
 DEPTHS ARE SHOWN FROM: K.B. 18.50' A.G.L.

No. of Joints	DESCRIPTION		THDS. OFF LENGTH	FROM	TO
	K.B. 18.50			0	18.50
1	5 1/2" 17# N80	8 RD LI&C Cut Off	22.68	18.50	41.18
61	5 1/2" 17# N80	8 RD LI&C	2329.34	41.18	2370.52
88	5 1/2" 17# K55	8 RD LI&C	3487.40	2370.52	5857.92
29	5 1/2" 17# N80	8 RD LI&C	1123.69	5857.92	6981.61
1	5 1/2" 8 RD HOWCO	DV TOOL (Centralizers Above & Below)	3.50	6981.61	6985.11
82	5 1/2" 17# N80	8 RD LI&C	3224.36	6985.11	10209.47
0	5 1/2" LANDING BAFFLE		0	10209.47	10209.47
1	5 1/2" 17# N80	8 RD LI&C (Shoe Joint)	39.53	10209.47	10249.00
1	5 1/2" 8 RD HOWCO	Formation Packer Shoe	3.00	10249.00	10252.00
	Cmt. 1st Stage w/ 200 Sks. Class H Premium w/ .4% Halad 9				
	Plug Down 12:30 AM MSI 10/30/87				
	Circulate DV Tool 8 Hrs.				
	Cmt. 2nd Stage w/ 980 Sks. Halliburton Lite w/ 3#per Sk.				
	Salt, .3% Halad 22, .4% CFR3 - Plug Down 2:45 AM				
	MSI - 10/30/87				
	TOP of H.L. Cmt. @ 2500' Calculated				
	TOP of Class H Cmt. @ 8900' Calculated				

REPORTED BY: Bill Myers DATE: 11/1/87

RECEIVED
NOV 17 1987
OCD
HOBS OFFICE