

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State  Fee   
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Dry hole</u>	7. Unit Agreement Name
2. Name of Operator <u>Coquina Oil Corporation</u>	8. Farm or Lease Name <u>Cities Service-State</u>
3. Address of Operator <u>200 Bldg. of Southwest, Midland, Texas 79701</u>	9. Well No. <u>2</u>
4. Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>S</u> LINE AND <u>1830</u> FEET FROM THE <u>W</u> LINE, SECTION <u>26</u> TOWNSHIP <u>14S</u> RANGE <u>34E</u> NMPM.	10. Field and Pool, or Wildcat <u>Undesignated</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>G.L. 4078</u>	12. County <u>Lea</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 10:00 P.M., September 11, 1973. Drilled 17 1/2" hole to 367'. Ran 9 jts. 12 3/4" 34# 8rd. ST&C casing. Total ran 383.11. Set at 356.11. Cemented with 375 sx. C1. C cement with 2% calcium chloride. Pumped plug down with 42 BFW. Circulated 50 sx. cement out. WOC 12 hours. Tested BOP and 12 3/4" casing to 600 psi. Held OK. Drilled out with 11" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J.B. Taylor (J.B. Taylor) TITLE Vice President DATE 10-16-73

APPROVED BY Joe D. Ramey (Dist. 1, Supv.) TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: