

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator <b>Enserch Exploration, Inc.</b>	8. Farm or Lease Name <b>Lambirth</b>
3. Address of Operator <b>7701 N. Stemmons Freeway, Suite 800, Dallas, Texas 75247</b>	9. Well No. <b>4</b>
4. Location of Well UNIT LETTER <b>0</b> <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>East</b> LINE, SECTION <b>31</b> TOWNSHIP <b>5S</b> RANGE <b>33E</b> NMPM.	10. Field and Pool, or Wildcat <b>Wildcat</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4418.8' GR</b>	12. County <b>Roosevelt</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 17-1/2" hole to 392'. Set 13-3/8" 48# casing to 372' and cemented to surface with 350 sacks cement. Plug down July 15, 1978. Waited on cement 10 hours. Installed BOP's and tested casing to 500 psi.

Drilled 12-1/4" hole to 3,350'. Set 8-5/8" 24# and 32# casing to 3349' and cemented to surface with 2000 sacks cement. Plug down July 23, 1978. Waited on cement 6 hours. Installed BOP's and tested casing to 1000 psi.

Drilled 7-7/8" hole to 7940'. Set 5-1/2" 15.50# casing to 7940' and cemented bottom stage with 235 sacks cement. Plug down August 21, 1978. Waited on cement 6 hours. Cemented top stage with 515 sacks cement. Plug down August 22, 1978.

Total depth 7940'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jim McBride TITLE Drilling Supervisor DATE August 25, 1978

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE AUG 27 1978

CONDITIONS OF APPROVAL \_\_\_\_\_