

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

DEC 3 11 43 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
735

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER- Dry

2. Name of Operator
Sinclair Oil & Gas Company

3. Address of Operator
P. O. Box 1920, Hobbs, New Mexico

4. Location of Well
UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 26 TOWNSHIP 15S RANGE 36E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name
Lea State ~~Lea~~ 735

9. Well No.
1

10. Field and Pool, or Wildcat
Dean Armo-Penn

15. Elevation (Show whether DF, RT, GR, etc.)
3864' GR

12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK ALTERING CASING

TEMPORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT

PULL OR ALTER CASING OTHER CASING TEST AND CEMENT JOB

OTHER

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-10-65 Rigged up pulling unit, pulled 11,522' of 2-3/8"OD tubing and Baker Model M Anchor to catcher. Ran 11,522' of 2-3/8"OD tubing and filled hole w/heavy mud.

11-12-65

11-13-65 Mixed 60 sacks cement and plugged off perforations 11,560-11,600'. Bottom of plug to at 11,522', top of plug at 10,982'. Displaced cement w/gel mud. Pull tubing out of hole and shot off 7"OD casing @ 8,482'.

11-20-65

11-21-65 Ran tubing to 8,500', mixed 30 sacks cement, displaced w/gel mud on top of 7"OD casing stub at 8,500'. Pulled tubing up to 7590', mixed 25 sacks cement, displaced w/gel mud at 7,590'.

11-22-65 Pulled tubing up to 6420', mixed 25 sacks cement, displaced w/gel mud at 6,420'.

11-25-65

11-26-65 Mixed 25 sacks cement, displaced w/gel mud at 4,760'. Shot off 9-5/8"OD casing at 900' and pulled 900'. Ran tubing to 3400', mixed 25 sacks cement, displaced w/gel mud at 3400'. Pulled tubing up to 900', mixed 25 sacks cement, displaced w/gel mud at 900' top of 9-5/8"OD csg stub. Mixed 10 sacks cement, capped top of 13-3/8"OD casing and installed regulation dry hole marker, cleaned and levelled location.

11-29-65

13-3/8"OD csg set @ 321', 9-5/8"OD csg set @ 4973', 7"OD Csg set @ 13,868'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Superintendent DATE 12-2-65

APPROVED BY [Signature] TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

Originals: cc: Hobbs, cc: State Land Office, cc: Regional Office, cc: file