

STATE SEC 27 #2, 13,813 TD, Bone Spring (8823-8968).

1/14 SI 13 hrs, TP 200, swab, 5000' FIH, RD & Rel X-Port Well Serv DD unit @
7:00 a.m. 1/13/69, to Prod to set PU. - 395 BLO + 450 BLW to rec.

STATE SEC 27 #2, 13,813 TD.

1/15 Bldg elec line, prep to pour portable unit foundation. - 395 BLO + 450 BLW.

STATE SEC 27 #2, 13,813 TD.

1/16 Elec line completed, reconnecting heater-treater and tanks @ battery,
waiting on P.U. foundation. - 395 BLO + 450 BLW.

STATE SEC 27 #2, 13,813 TD.

1/17 Running rods and pump, WO portable P.U. foundation. - 395 BLO + 450 BLW.

STATE SEC 27 #2, 13,813 TD.

1/20 Prep to set P.U. foundation.

STATE SEC 27 #2, 13,813 TD.

1/21 Set PU, connected up elec motor, prep to pump. Corrected LO. - 286 BLO + 450 BLW.

STATE SEC 27 #2, 13,813 TD.

1/22 Started well to pumping, good pump action, but has not pumped up.

- 286 BLO + 450 BLW.

STATE SEC 27 #2, 13,813 TD.

1/23 Loaded tbg w/ 3 BSW, bumped bottom w/ pump, started pumping, then pumped
80 BLO + 21 BLW/19 hrs.

- 206 BLO + 429 BLW.

STATE SEC 27 #2, 13,813 TD.

1/24 P 60 BLO + 39 BLW/24 hrs.

- 146 BLO + 390 BLW.

STATE SEC 27 #2, 13,813 TD.

1/25 P 61 BLO + 28 BLW/24 hrs.

- 85 BLO + 362 BLW.

1/26 P 69 BLO + 36 BLW/24 hrs.

- 16 BLO + 326 BLW.

1/27 P 16 BLO + 6 BNO + 10 BLW/24 hrs.

Well pumped off, now pumping on time clock.

All LO rec. - 316 BLW

STATE SEC 27 #2, 13,813 TD.

1/28 P 11 BNO + 1 BLW/24 hrs.

- 315 BLW.

Well time clock pumping 18 out of 24 hrs.

STATE SEC 27 #2, 13,813 TD.

1/29 P 16 BNO + 1 BLW in 18 of 24 hrs.

- 314 BLW.