

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

NOV 29 9 47 AM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	State - B-155-1

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name St. of N. M. "0" NCT-1
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 25
4. Location of Well UNIT LETTER J FEET FROM THE 2090 South LINE AND 2086 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 17-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Vacuum Upper Perm
11. Elevation (Show whether DF, RT, GR, etc.) 4001' (D. F.)	12. County Lea

1b. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 1499'  
Spudded 15" Hole at 6:00 A. M. November 19, 1965

Ran 1484' of 11 3/4" O. D. Casing, 42.00 LB, H-40, NEW, and cemented at 1499'. Cemented with 1000 Sx. Trinity Lite Wate, plus 300 Sx. Class "C" with 1% CACL. Plug at 1457'. Cement Circulated. Job complete 3:10 P. M. November 25, 1965.

Tested 11 3/4" O. D. Casing for 30 minutes with 600 P. S. I. from 1:00 P. M. to 1:30 P. M. November 26, 1965. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 3:00 P. M. to 3:30 P. M. November 26, 1965. Tested O. K. Job complete 3:30 P. M. November 26, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District DATE November 29, 1965

Dan Gillett Superintendent

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE NOV 29 1965

CONDITIONS OF APPROVAL, IF ANY: