

Submit 3 Copies To Appropriate District Office
 District I
 1625 N. French Dr., Hobbs, NM 88240
 District II
 1301 W. Grand Avenue, Artesia, NM 88210
 District III
 1000 Rio Brazos Rd., Aztec, NM 87410
 District IV
 1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
 I g y, Minerals and Natural Resources

Form C-103
 Revised March 25, 1999

OIL CONSERVATION DIVISION
 1220 South St. Francis Dr.
 Santa Fe, NM 87505

WELL API NO.
 30-025-31266

5. Indicate Type of Lease
 STATE FEE

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name:
 WEST LOVINGTON UNIT

1. Type of Well:
 Oil Well Gas Well Other **WIW**

8. Well No.
 82

2. Name of Operator **PURE RESOURCES**

9. Pool name or Wildcat
 WEST LOVINGTON

3. Address of Operator **500 WEST ILLINOS -MIDLAND TEXAS 79701**

4. Well Location
 Unit Letter **G** : **2390'** feet from the **EAST** line and **2390'** feet from the **NORTH** line
 Section **7** Township **17S** Range **36E** NMPM **LEA** County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
 PERFORM REMEDIAL WORK PLUG AND ABANDON
 TEMPORARILY ABANDON CHANGE PLANS
 PULL OR ALTER CASING MULTIPLE COMPLETION
 OTHER:

SUBSEQUENT REPORT OF:
 REMEDIAL WORK ALTERING CASING
 COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT
 CASING TEST AND CEMENT JOB
 OTHER:

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

8 5/8 24# CASING SET AT 365'
 5 1/2 15.5# CASING SET AT 4695'
 OH COMPLETION 7 7/8 HOLE
 FAILED MECHANICAL INTEGRITY TEST; SALT WATER FLOW OUT OF SURFACE CASING.
 WORKOVER DATE: JAN. 3, 2003 THRU JAN. 10, 2003
 SHOT SQUEEZE HOLES AT 1300' BASEWD ON CEMENT BOND LOG DATED **JAN 7 2003**
 PUMPED 400SXS CLASS "C" CEMENT JAN. 4, 2003. SQUEEZED OFF AT 3000# WITH 3 BBLS. CEMENT IN TUBING. PULL UP AND CIRCULATE TUBING CLEAN. RIH WITH TEMP. SURVEY CEMENT AT 948'. POOH WITH TEMP. SURVEY. SHOT SQUEEZE HOLES 780'-781' PUMPED 384SXS CLASS "C" CEMENT JAN. 5, 2003. WITH RETURNS TO SURFACE AFTER PUMPING 300SXS. BEGAN HESITATION SQUEEZE. FINAL SQUEEZE 1000# DRILL OUT CEMENT FROM 740'-1397' CIRCULATED HOLE CLEAN TESTED HOLE 500# HELD OK POOH WITH BIT AND RIH WITH INJECTION EQUIPMENT CIRCULATE PACKER FLUID SET PACKER RAN MECHANICAL INTEGRITY TEST 520# HELD GOOD RD LEFT WELL ON INJECTION.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mike Northcutt TITLE Production Foreman DATE 1-20-03

Type or print name Mike Northcutt Telephone No. 505-396-2503
 (This space for State use)

APPROVED BY _____ ORIGINAL SIGNED BY GARY W. WINK DATE JAN 22 2003
 TITLE OC FIELD REPRESENTATIVE II/STAFF MANAGER

Conditions of approval, if any: