

**ATTACHMENT TO SUBSEQUENT REPORT
FOR THE SHELL WARN STATE A/C #1**

11/4/95 Perf the Silurian intv from 12480'-12,574'. Made swab runs - 100% wtr.

11/5/95 Made swab runs - 100% wtr. Acd well w/ 1000 gal 20% HCL. Made swab runs - 100% wtr.

11/6/95 Made swab runs - 100% wtr.

11/7/95 Made swab runs - 100% wtr. Set CIBP @12,400' & capped with 30' cmt. PBTd 12,370'. RDPU. Waiting for approval to perf Atoka Morrow zone.

11/14/95 Resume rep - Made swab runs - 100% wtr.

11/15/95 Perf the Atoka Morrow intv from 11,190'-11,248'. Made swab runs - 95% wtr.

11/16/95 Open well to test tank, well flwd 3 bbls of oil and died. Made swab runs - 10% oil cut.

11/17/95 Well flwd 6 bbls of oil to tst tank & died. Acd the Atoka Morrow perms w/ 1500 gal 7.5% HCL mixed w/103,000 SCF nitrogenas. Pmpd 2 bbls 7.5% acid followed by 20,000 SCF nitrogen pad, 1500 gal 7.5% HCL, flushed w/ 46 bbls 2% KCL mixed w/ nitrogen. Made swab runs - 95% wtr.

11/18/95 Made swab runs - 95% wtr.

11/19/95 Made swab runs - 95% wtr. Left well open to tst tank.

11/20/95 Well fig 60 BTF and 60 MCF a day, 5% oil cut.

11/21/95 Open choke full open, well died in 5 min. Made swab runs - 100% wtr.

11/22/95 Set CIBP @10,800' & capped w/ 20' cmt. PBTd 10,780'. SD for Holidays.

11/28/95 Perf the Penn intv from 10,666'-10,674'. Made swab runs, - 100% wtr.

11/30/95 Perf Penn intv from 10,520'-10,624'. Made swab runs - 100% wtr.

12/1/95 Made swab runs - 10% oil cut. Unit down for repairs.

12/2/95 Pmpd 6000 gal. 20% HCL in 3 stages. Made swab runs - 100% wtr.

12/3/95 Made swab runs - 100% wtr.

12/4/95 Made swab runs - last 2 swab runs had 5% oil cut.

12/5/95 Made swab runs - 10% oil cut.

12/6/95 Made swab runs - 1% oil cut.

12/7/95 Made swab runs - 1% oil cut.