

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

7. Unit Agreement Name
Blinebry-Drinkard SWD System

8. Farm or Lease Name
Blinebry-Drinkard SWD

9. Well No.
C-2

10. Field and Pool, or Wildcat
Blinebry-Drinkard Area

12. County
Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER **Salt Water Disposal**

2. Name of Operator
AGUA, INC.

3. Address of Operator
P.O. Box 1978 Hobbs, New Mexico 88240

4. Location of Well
UNIT LETTER **C**, **660** FEET FROM THE **North** LINE AND **2305** FEET FROM
THE **West** LINE, SECTION **2** TOWNSHIP **22S** RANGE **37E** N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

1. Drilled 12-1/4" hole to 312'.
2. Ran 8 jts. (329') of 9-5/8", 32# csg. and set @ 312' w/insert float @ 271'.
3. Halliburton cemented 9-5/8" csg. w/175 sx. Class H cement w/2% CaCl₂. Pump plug to 271' at 5:15 P.M., 4/6/73. Maximum pressure 400 psi. Pump plug w/1000 psi. Release. Held ok. Cement circulated to surface.
4. WOC 22 hrs. Tested 9-5/8" csg. w/1000 psi for 30 minutes. Held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *W. S. Abbott* TITLE Manager DATE 4/10/73

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: