

Daily Operations Report

Well:	LANGLIE MATTIX #39	Objective:	Perf Lower Zone Convert to Inj.
Field:	LANGLIE MATTIX	Job Type:	Convert to Inj.
County:	LEA	AFE #:	1008
State:	NM	WI:	AFE Amount: \$31,550.00
District:	West	NRI:	Cost To Date: \$21,104.00

Date 12/29/94 Daily Cost \$11,465.00

MIRU WSU. POOH W/PUMP & RODS LAYING DN. POOH 2 3/8 TBG, TALLYING OUT OF HOLE. RU WIRELINE & PERFORATED @ 3352, 53, 54, 55, 3360, 61, 62, 63, 64, 65, 3392, 93, 94, 95, 96. RD WIRELINE, RIH W/5 1/2 FULL BORE PKR & 2 3/8 TBG. HAULED IN AND UNLOADED 3200' 2 7/8 POLY LINED TBG & SDON.

Date 12/30/94 Daily Cost \$4,184.00

OPENED WELL UP & SET PKR @ 3215' W/104 JTS 2 3/8 TBG LOAD TEST ANNULUS TO 500# PSI. RU BJ ON TBG. PUMPED 1500 GALS 15% ACID W/400# ROCK SALT. MAX PSI 988#, AVG PSI 400# PSI. MAX RATE 4.2 BPM AVG RATE 4.0 BPM, LOW RATE 3.5 BPM. ISIP ON VAC. RIGGED DN BJ & POOH W/PKR & TBG LAYING DN. SDON.

Date 12/31/94 Daily Cost \$2,755.00

OPENED WELL UP, RIH W/5 1/2 AD-I PKR. 13/15.5# PC & 2 7/8 POLY TBG. 106 JTS CIRC PKR FLUID. LOADED ANNULUS & TESTED ANNULUS PKR SET @ 3210'. RD PULLING UNIT. SDON.

Date 1/10/95 Daily Cost \$2,700.00

LAI D LINE, HOOKED UP TO WELL. STARTED INJ 435 BBL PER DAY @ 0# PSI. FRW