This form is not to be used for reporting packer leakage tests in Southeast New Mexico

Oil Conservation Division

Northwest New Mexico Packer-Leakage Test

Page 1 Revised June 10, 2003

Operator Hilco	orp Ener	gy Compar	ny		Lease	Name	TRAIL	_ CANY	ON		Well No. 3
Location of We	ell: Unit	Letter	I Se	С	07	Twp	032N	R	ge	008W API	# 30-045-24622
	١	lame of Rese	ervoir or Pool			Typ of P				Method of Prod	Prod Medium
Upper Completion	MV			Gas			Flow		Tubing		
Lower Completion	DK				Gas FI			Flow		Casing	
				Pre	-Flow S	hut-In	Pressu	ire Data	1		
Upper Completion Lower	Hour, Date, Shut-In 5/17/2021 Hour, Date, Shut-In 5/17/2021				Length of Time Shut-In			SI Press. PSIG 250 SI Press. PSIG		Stabilized?(Yes or No) Yes	
Completion									SIFIES	740	Stabilized?(Yes or No) Yes
Commenced a	at: 5/20	0/2021			Flo	w Test		oducing	(Upper	or Lower): LC	WER
Time (date/time	· · · · · · · · · · · · · · · · · · ·		Uppe	PRES er zone	I	r zone		Prod Zone Temperature		Remarks	
5/20/2021 11:00 AM 11		2	250 740 65		5	Beginning test					
5/21/2021 11:15 AM 35		2	250		30 _	6	0 _	Flowed lower zon threshold.	e overnight has met the 20%		
5/21/2021 11:45 AM 35		2	250	10	00	6	60 30 mins later				
Production rate	during	test									
Dil:BPOD Based on:Bbl			Bbls	. In		Hrs. Grav.		Grav.	GOR		
Gas		MCFF	D; Test thr	u (Orifi	ice or M	eter) _					
				Mid	-Test S	hut-In	Pressu	ıre Data	ı		
Upper Completion	Hour, Date, Shut-In				Length o					s. PSIG	Stabilized?(Yes or No)
Lower Completion	Hour, Date, Shut-In							SI Press. PSIG		Stabilized?(Yes or No)	
	1				/O !:						

(Continue on reverse side)

Northwest New Mexico Packer-Leakage Test

Flow Test No. 2

Commenced at:			Zone Pro	Zone Producing (Upper or Lower)					
Time	PRES	SURE	Prod Zone						
(date/time)	Since*	Upper zone	Lower zone	Temperature	•	Remarks			
Production rate during Oil:BPOI	g test D Based on:	Bbls. In	Hrs.		Grav.	GOR			
GasMCFPD; Test thru (Orifice or Meter)									
Remarks:									
I hereby certify that the	e information herein co	ontained is true	and complete	to the best of	my knowledge.				
Approved:		20	Operat	Operator: Hilcorp Energy Company					
New Mexico Oil Co	onservation Division		Ву:	By: Kevin Miller					
Ву:			Title: _	Title: Multi-Skilled Operator					
Title:			Date:	Date: Friday, May 21, 2021					

NORTHWEST NEWMEXICO PACKER LEAKAGE TEST INSTRUCTIONS

- A packer leakage test shall be commenced on each multiply completed well within seven days after actual
 completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion.
 Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or
 chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or
 the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when
 requested by the Division.
- 2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
- 3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
- 4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to lack of a pipeline connection the flow period shall be three hours.
- 5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

- 6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.
- 7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.
- 24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.
- 8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).

<u>District I</u> 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720

811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720 District III
1000 Rio Brazos Rd., Aztec, NM 87410

Phone:(505) 334-6178 Fax:(505) 334-6170 1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. **Santa Fe, NM 87505**

COMMENTS

Action 29108

COMMENTS

Operator:			OGRID:	Action Number:	Action Type:
HILCORP ENERGY COMPANY	1111 Travis Street	Houston, TX77002	372171	29108	PACKER LEAKAGE TEST (NW)

Created By	Comment	Comment Date
kpickford	KP GEO Review 5/24/2021	05/24/2021

<u>District I</u> 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720

811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720

District III
1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170

1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. **Santa Fe, NM 87505**

CONDITIONS

Action 29108

CONDITIONS OF APPROVAL

Operator:			OGRID:	Action Number:	Action Type:
HILCORP ENERGY COMPANY	1111 Travis Street	Houston, TX77002	372171	29108	PACKER LEAKAGE TEST (NW)

OCD Reviewer	Condition
kpickford	None